

DAILY DRILLING REPORTMIDLAND DISTRICT/WESTERN DIVISIONWEDNESDAY - NOVEMBER 20, 1985

COMPANY OPERATED

=====

DRILLING WELLS

°VIERSEN #2

DW NEW MEXICO LEA SHIPP

PROJ TD: 11,500'

CSG: 13-3/8" @ 406'; 8-5/8" @ 4200'

11-20-85 Drlg @ 11,115' Lm 17 1/24 hrs

MW 8.9 V 31 Ph 11 CL 50,000

3 Hrs RIH w/test tool.

6-3/4 Hrs DST #1 11,050-98'

3 min IFP w/strong blow.

60 min ISIP, gas to surface in 20 min.

90 min FFP, final rate 35# on 1/4" ch,
350 MCFPD.

180 min FSIP.

1-3/4 Hrs Released packer & reversed out 4388'
fluid, 59.4 BO & 3 bbl gas cut mud.

6 Hrs POH & lay down test tools.

IHP 5325#

IFP 394-584#

ISIP 2566#

FF 522-1800#

FSIP 2566#

FHP 5200#

BHT 166° Sample Chamber 7.25 cu ft
gas & 1220 cc oil 1250# psi, grav.
45° @ 60°F.

3 Hrs RIH w/bit #8.

2-3/4 Hrs Wash & ream to btm.

3/4 Hr Drilling.

Days Drilling - 28;

RECEIVED

DEC 4 - 1985

O.C.D.
HONORS OFFICE