

NO. OF ESTIMATES	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

# CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
7. Unit Agreement Name	
8. Farm or Lease Name	
Ashland Exploration	
9. Well No.	
1	
10. Field and Pool, or Wildcat	
S. Humble City (Strawn)	
12. County	
Lea	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>
2. Name of Operator
Inexco Oil Company
3. Address of Operator
211 Highland Cross, Suite 201 Houston, Texas 77073
4. Location of Well
UNIT LETTER E 2100 FEET FROM THE N LINE AND 600 FEET FROM THE W LINE, SECTION 13 TOWNSHIP 17S RANGE 37E NMPM.

15. Elevation (Show whether DF, RT, CR, etc.)  
3724.0'

## Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

### SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

DRILLED TO 11,940'. RAN 292 JTS 5 1/2" 20# N-80/P-110 LTC 8RD CSG TO 11,940'. MIXED & PUMPED 25 BBLS OF SUPER FLUSH, 600 SX CLASS "H" + .5% HALAD 22-A + 3% KCL (15.7 PPG, 1.19 C.F./SK YIELD). BUMPED PLUG W/1900 PSI, HAD FULL MUD RETURNS & RECIPROCATED PIPE DURING CMT. JOB. ND BOP'S, SET 5 1/2" CSG ON SLIPS, INSTALLED 11" 3000# WP X 7 1/16" - 5000# TBG. HD. W/BLIND FLANGE & TESTED SEALS TO 3000 PSI. WILL RD DRILLING RIG, MIRU COMPLETION RIG & COMMENCE COMPLETION OPERATIONS ON 12/12/85.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R.L. Blount R.L. BLOUNT TITLE ENGR. TECH. DATE 12/10/85

APPROVED BY ORIGINAL SIGNED BY JERRY SEXTON DISTRICT SUPERVISOR  
CONDITIONS OF APPROVAL, IF ANY:

DEC 17 1985

RECEIVED  
DEC 16 1985  
O.C.D.  
HOBBS OFFICE