

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.	30-025-29541
5. Indicate Type of Lease	STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No.	
7. Lease Name or Unit Agreement Name	
Humble City ADH	
8. Well No.	1
9. Pool name or Wildcat	Humble City Yeso
10. Elevation (Show whether DF, RKB, RT, GR, etc.)	
3741.1' GR	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER	2. Name of Operator YATES PETROLEUM CORPORATION
3. Address of Operator 105 South 4th St., Artesia, NM 88210	4. Well Location Unit Letter 0 : 660 Feet From The South Line and 1980 Feet From The East Line Section 11 Township 17S Range 37E NMPM Lea County
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3741.1' GR	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☒
CASING TEST AND CEMENT JOB ☐
OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

6-26-96 - Moved in and rigged up pulling unit. Nippled down pumpjack. POOH with rods and pump. Nippled down wellhead and nippled up BOP. Shut down due to weather.

NOTE: Notified Bonnie w/OCD-Hobbs of commencing plugging operations.

6-27-96 - Released tubing anchor. POOH with 2-7/8" tubing, tubing anchor, seating nipple, perf sub and mud anchor. Rigged up wireline. TIH with 5-1/2" CIBP and set at 7740'. Capped CIBP with 35' of cement. Rigged down wireline. TIH with 2-7/8" tubing to 7700'. Spot 162 bbls plugging mud from 7700' to surface. POOH with tubing to 5286'. Mixed and pumped 25 sacks Class C cement from 5286-5086' (in 5-1/2" casing). POOH with tubing. Dug cellar out. Shut down for night. NOTE: Notified Jack Griffin w/OCD-Hobbs on CIBP and cement plug.

6-28-96 - Rigged up wireline. TIH with nitro cut and cut 5-1/2" casing at 4525'. Nippled down BOP and wellhead. Rigged up welder and welded on 5-1/2" pull nipple. Pulled casing slips. Picked up and worked casing. Made 8' with maximum pull with rig of 200000#. Nippled up spool and BOP. Rigged up pump to 5-1/2" X 8-5/8" annulus.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

CONTINUED ON NEXT PAGE:

SIGNATURE

Rusty Klein

TITLE

Operations Technician

DATE

July 2, 1996

TYPE OR PRINT NAME

Rusty Klein

TELEPHONE NO. 505/748-147

(This space for State Use)

APPROVED BY

Carmy W. Hill

TITLE

DATE

CONDITIONS OF APPROVAL IF ANY: