

BRIDGES STATE #163

8/17 (8) 3060 drlg 1m, 7-7/8" hole, NND. Fr Wtr.
WOC total 18 hrs, test 8-5/8 csg & BOP's 1000#/ok.

BRIDGES STATE #163

8/18 (9) 4260 drlg 1m, 7-7/8" hole, 1 1/2 @ 4027. Fr Wtr.

BRIDGES STATE #163

8/19 (10) 4712 drlg 1m, 7-7/8" hole, 3/4 @ 4684. Fr Wtr.

BRIDGES STATE #163

8/20 (11) 5120 drlg 1m, 7-7/8" hole, NND. Fr Wtr.

BRIDGES STATE #163

8/21 (12) 5665 drlg 1m, 7-7/8" hole, NND. Fr Wtr.

8/23 (14) 6605 drlg 1m, 7-7/8" hole, NND. Fr Wtr.

BRIDGES STATE #163

8/24 (15) 6882 drlg 1m, 7-7/8" hole, NND. Fr Wtr.

BRIDGES STATE #163

8/25 (16) 7170 drlg 1m, 7-7/8" hole, 1/2 @ 6933. Fr Wtr.

BRIDGES STATE #163

8/26 (17) 7519 drlg 1m, 7-7/8" hole, NND. Fr Wtr.

BRIDGES STATE #163

8/27 (18) 7850 drlg 1m, 7-7/8" hole, NND. Fr Wtr.

BRIDGES STATE #163

8/28 (19) 8145 drlg 1m, 7-7/8" hole, 1/2 @ 7948. Fr Wtr.

8/30 (21) 8755 drlg 1m, 7-7/8" hole, 3/4 @ 8402, 9.0-35-18.0.

BRIDGES STATE #163

8/31 (22) 8850 TD, ran 7 7/8" hole, 1/2" 8850. 9.0-39-14.2.
Circ 2 hrs, P & T on BI & DC's, Dresser-Artis ran SWN-GR logs 0-
8853, loggers TD in 5 1/2 hrs, running 5 1/2" csg past 1 1/2 hrs.

BRIDGES STATE #163

9/1 8850 TD, WOC on 5 1/2" csg, ran 272 jts 8850' 5 1/2" 17.0# &
15.50# J-55 LTIC & STIC csg, 17.0# 5996-8850, 15.50#
0-5996, Howco smd on bottom w/ 2500x TILW w/ 1/2" Flocele
in 1st 1000x + 200x Class C Neat, PD @ 1:00 p.m., cmt
circ, lost circ, sqzd 200x into form, CP 5000, stopped
plug 14 bbis short of displacement, set slips, cut off
csg, RD, Rel Maxcon Drlg Co rig @ 4:00 p.m. 8/31/71.

BRIDGES STATE #163, 8850 TD.

9/2 MOT, set unit anchors, prep to MI unit to compl.

BRIDGES STATE #163, 8850 TD

9/3 MIRU Loma Well Ser Unit, instl BOP, ran 4-3/4" bit, 5 1/2" csg
scraper, 4-3/4" DC's on 2-3/8" tbq to 7928, rig up rev
unit, SD for nite.