

CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-75

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State ☐	Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐		7. Unit Agreement Name
2. Name of Operator Pennzoil Company		8. Farm or Lease Name Pennzoil Meyers
3. Address of Operator P. O. Drawer 1828, Midland, TX 79702-1828		9. Well No. 1
4. Location of Well UNIT LETTER <u>D</u> <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>810</u> FEET FROM THE <u>West</u> LINE, SECTION <u>3</u> TOWNSHIP <u>17-S</u> RANGE <u>37-E</u> NMPM.		10. Field and Pool, or Wildcat Shipp Strawn Area
15. Elevation (Show whether DF, RT, GR, etc.) 3771.5 GL		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data.

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☒	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☒	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 10-12-86 Ran 8 5/8", 28#, S-80 casing and set @ 4229' KB.
Cemented with 1150 sx BJ Class "C" Light with 3#/sk salt, and 1#/sk gilsonite.
Tailed with 475-sx Class "C" with 1% CaCl₂. Cement in place at 5:30 CST on
10-12-86. Did not circulate cement.
5 hrs. WOC. *2 min WOC 18 HRS*
- 10-13-86 Ran temperature survey and found estimated cement top 1100'.
2 hrs. WOC.
Perforate 4 shots from 1025-1031'.
Cement with 250 sx Class "C" Light with 2% CaCl₂.
5 hrs. WOC.
Ran temperature survey and found estimated cement top 675'.
8 hrs. WOC, nipple up BOP (total WOC 22 hrs.).
Test casing to 600 psi for 30 minutes. Held OK. Drilled out cement, plug, and
shoe. Resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Mark Shumway TITLE Engineer DATE 10-15-86ORIGINAL SIGNED BY JERRY TEXTON
APPROVED BY DISTRICT SUPERVISOR TITLE DATE OCT 20 1986
CONDITIONS OF APPROVAL, IF ANY:

