

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.	30-025-29856
5. Indicate Type of Lease	STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

OIL
WELL ☒

GAS
WELL ☐

OTHER

2. Name of Operator

Charles B. Gillespie, Jr.

3. Address of Operator

P. O. Box 8 Midland, Texas 79702

4. Well Location

Unit Letter B : 550 Feet From The North Line and 2310 Feet From The East Line

Section 11 Township 17-S Range 37-E NMPM Lea County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

3756.7' GL 3770.2' KB

7. Lease Name or Unit Agreement Name

Shipp

8. Well No.

1-*

9. Pool name or Wildcat

Humble City-Strawn

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☒

OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

2/17/89: Drilled 7 7/8" hole to 11,810'. Ran 297 jts. 5 1/2" 17# & 20#, N-80 casing set at 11,810'. Cemented with 200 sx Halliburton light containing .4% Halad-22A, 10# salt and 200 sx 50/50 POZ-P containing .7% Halad-22A, 5# salt. Plug down at 3:15 p.m. 2/17/89 with maximum pump pressure 1750#. Released pressure and plug held ok. Ran temperature survey - top of cement outside 5 1/2" casing at 8900'. Rig released at 7:00 p.m., 2/17/89. Wait on completion unit.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

David W. Hastings

TITLE

Production Manager

DATE

2/28/89

TYPE OR PRINT NAME

David W. Hastings

TELEPHONE NO.

915-683-1765

(This space for State Use)

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT I SUPERVISOR

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

MAR 3 1989