

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-77

5a. Indicate Type of Lease  
State ☐ Fee ☒  
5. State Oil & Gas Lease No.

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐

Name of Operator: Charles B. Gillespie, Jr.  
Address of Operator: P. O. Box 8 Midland, Texas 79702  
Location of Well: UNIT LETTER B, 550 FEET FROM THE North LINE AND 2310 FEET FROM East THE LINE, SECTION 11 TOWNSHIP 17-S RANGE 37-E NMPM.

7. Unit Agreement Name  
8. Farm or Lease Name: Shipp  
9. Well No.: 1  
10. Field and Pool, or Wildcat: Wildcat  
11. Elevation (Show whether DF, RT, GR, etc.): 3756.7' GR  
12. County: Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
WELL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Ran 107 joints of 8 5/8" 32# J-55 ST&C casing set at 4498'.
2. Cemented with 1500 sx BJ "Lite" and 475 sx Class 'C' containing 1% CaCl. Plug down at 6:00 a.m. 2/21/87. Bumped plug to 2250 psi, released pressure and float held OK. Cement circulated 280 sx.
3. Wait on cement 12½ hours. Tested to 1000 psi for 30 minutes, OK.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED: [Signature] TITLE: Production Manager DATE: 2/23/87

ORIGINAL SIGNED BY JERRY SEXTON  
DISTRICT I SUPERVISOR

APPROVED BY: \_\_\_\_\_ TITLE: \_\_\_\_\_ DATE: FEB 25 1987

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED  
FEB 24 1987  
OCD  
HOBBS OFFICE