

3-19-99: CIRC /2 3000' W/10# BRINE. TIH W/SUB EQPT . NDBOP. NUWH. WELL PUMP UP @ 2:30 PM. WELL ON TEST.

4-08-99: MIRU PUMP TRUCK. KILL W/10# BRINE. NDWH. NUBOP. TOH W/TBG, & PMP. TIH W/SUB, TBG, PKR, SN TO 4033'.

4-09-99: PSA 5562'. LOAD & TEST CSG TO 500 PSI.

4-10-99: RU COIL TBG UNIT. TIH W/DSP TOOL. TAG FLUID @ 1000'. JET TO 5400'.

4-11-99: TIH W/DSP TOOL. TBG @ 6000'. CIRC HLE. TIH TO 6716'. PULL TOOL TO 6703'. CLOSE ANNULUS. ACIDIZE UPPER PADDOCK LATERAL 5766-6709 W/14,700 GALS 15% NEFE.

4-12-99: OPEN WELL TO FRAC TANK.

4-13-99: FLOW TO FRAC TANK. RU PUMP TRUCK. KILL W/50 BBLS 10# BRINE. REL PKR.

4-14-99: CIRC @ 4010'. PSA 250'. CHANGE OUT MANUAL BOP TO HYD BOP. REL PKR. PSA 35'. PUMP 70 BBLS 10# BRINE.

4-15-99: FLOWING.

4-16-99: KILL W/100 BBLS. REL PKR & TIH W/TBG. PSA 5502'. TP @ 5751'. LOAD & TEST CSG & PKR TO 500 PSI-OK. NDBOP. NUWH. RU SWAB. HOOK UP FLOWLINE & WELL FLOWING. PULL WHIPSTOCK.

4-28-99: RU REV EQPT. KILL WELL. NDWH. NUBOP. REL PKR @ 5502'. TIH W/MILL ON TBG TO 5750'. PULL WHIPSTOCK.

4-29-99: TIH W/WHIPSTOCK HOOK, JARS, DC'S & TBG TO 5765'. LATCH ONTO & PULL WHIPSTOCK. TIH W/KILL STRING TO 2500'.

4-30-99: PU SUB EQPT & TIH TO 2460'. CIRC & KILLW ELL. TIH TO 3720'.

5-01-99: TIH W/MOTOR, SEPR, PUMP & TBG. MOTOR @ 5678'. ON PUMP @ 4:30 PM. ON TEST.

5-06-99: ON 24 HR OPT. PUMPED 474 BO, 1064 BW, & 131 MCF.

FINAL REPORT