

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT AN UNEXPANDED
(Other Instructions on reverse side)

Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐

1. NAME OF OPERATOR

Siete Oil & Gas Corporation

2. ADDRESS OF OPERATOR

P. O. Box 2523, Roswell, NM 88201

3. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface 660' FNL & 1650' FWL, NE/4 NW/4,

Unit Letter C

14. PERMIT NO.

15. ELEVATIONS (Show whether BV, HT, GR, etc.)

3717' GR

5. LEASE DESIGNATION AND SERIAL NO.

NM-9016

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT ASSIGNMENT NAME

8. FARM OR LEASE NAME

Inca Federal

9. WELL NO.

3

10. FIELD AND POOL, OR WILDCAT

East Shugart Delaware

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 19: T18S, R32E

12. COUNTY OR PARISH

13. STATE

Lea

NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANE

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other) Surface Casing

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

7/12/87 L & M Rig #1 moved in & spudded 12 1/4" hole @ 12:30 p.m.
& TD 12 1/4" hole to 379' @ 5:30 p.m. RU & ran 9 jts.
8 5/8" 23# csg. (376.65') set @ 374' KB. Cemented w/230
sks. DHE II, 2% CaCl₂, 1/4# D-29. Plugged down @ 8:30
p.m. Circulated 35 sks. to the pit. WOC 18 hrs.

7/13/87 Installed BOP. Test to 1000 PSI. Held ok.

18. I hereby certify that the foregoing is true and correct

SIGNED

Richard D. Justice

TITLE Drlg. & Prod. Vice Pres. DATE 7/13/87

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

RECEIVED
JUL 14 1987
OCD
HOBBS OFFICE