

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S		
LAND OFFICE		
OPERATOR		

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. A-1320
7. Unit Agreement Name East Vacuum Gb/SA Unit
8. Farm or Lease Name East Vacuum Gb/SA Unit
9. Well No. Tract 3202 018
10. Field and Pool, or Wildcat Vacuum Gb/SA
12. County Lea

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - " (FORM C-101) FOR SUCH PROPOSALS.)

11. ☒ OIL WELL ☐ GAS WELL ☐ OTHER

12. Name of Operator  
Phillips Petroleum Company

13. Address of Operator  
4001 Penbrook Street, Odessa, Texas 79762

14. Location of Well  
UNIT LETTER H 680 FEET FROM THE East LINE AND 2560 FEET FROM  
THE North LINE, SECTION 32 TOWNSHIP 17-S RANGE 35-E NMPM

15. Elevation (Show whether DF, RT, GR, etc.)  
3945' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17 Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

5/18/88 Spud 12-1/4" hole.

5/21/88 Ran 35 jts, 8-5/8", 24#, K-55, ST&C casing and set at 1545'. Cemented with 1000 sacks Class C with 2% CaCl. Circ. 20 sacks to surface. WOC 18 hrs.

5/22/88 Commenced drilling 7-7/8" hole.

5/27/88 Reached TD of 4800'. Ran logs - DLL-MSFL-GR-Cal TD-2800'; CNL-LDT-GR-Cal TD-2800'.

5/28/88 Ran 116 jts, 5-1/2", 15.5#, ST&C casing and set at 4800'. Cemented w/900 sacks 35-65 Pozmix Class C w/2% CaCl and 300 sacks Class C Neat. Circ. 145 sacks cement. Temp. drop from report pending completion.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W. J. Mueller TITLE Engineering Supervisor, Resv. DATE 6/2/88  
ORIGINAL SIGNED BY JERRY SEXTON  
APPROVED BY DISTRICT 1 SUPERVISOR TITLE  DATE JUN 7 1988

CONDITIONS OF APPROVAL, IF ANY: