

November 1983)
Formerly 9-331)

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

(Other instructions on re-
verse side)

EXPIRES AUGUST 31, 1985

1. LEASE IDENTIFICATION AND SERIAL NO.

NM 9017

2. IF APPLICABLE, ALLOTTEE OR TRUST NAME

3. UNIT ASSIGNMENT NAME

4. NAME OF LEASEE NAME

Conoco Federal

5. WELL NO.

3

6. NAME AND POOL, OR WILDCAT

E. Shugart Delaware

7. SEC. T. R. M. OR BLS. AND
CONVEY OR AREA

Sec. 19; T18S R32E

8. COUNTY OR PARISH

Lea

9. STATE

NM

OIL WELL ☒ GAS WELL ☐ OTHER ☐

10. NAME OF OPERATOR

Siete Oil and Gas Corporation

11. ADDRESS OF OPERATOR

P. O. Box 2523 Roswell, New Mexico 88220

12. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

2310' FSL & 660' FWL NW/4 SW/4 Unit Letter L

13. PERMIT NO.

API # 30-025-30187

14. ELEVATIONS (Show whether TO, BY, OR, etc.)

3716' GR

15. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

MULTIPLE COMPLETS

ABANDON*

CHANGE PLANE

XX

SUBSEQUENT REPORT ON:

WATER SHUT-OFF

FRACURE TREATMENT

SHOOTING OR ACIDISING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and space pertinent to this work.)

1/5/88 - T. D. 5650' @ 6:45 p.m. on 1/5/88

1/6/88 - Rig up Schlumberger, ran CNL/LDT/ER/Caliper, DLL/MSFL and EPT open hole logs. Rig up casing crew and ran 5636' (136 jts.) 5 1/2" 15.5#/ft. J-55 casing, set @ 5636' KB. Cement in 2 stages, DV tool @ 3573', 1st stage w/525 sks. Dowell Standard II, w/2# D-44 & 1% D-60. Plug down @ 12:03 a.m. - circulate 50 sks. to pit. 2nd stage - 900 sks. 35/65 POZA w/6% gel, 8% salt/sk. 1/4#/sk.D-29, plug down @ 5:30 a.m. on 1/7/88. Rig down drilling rig awaiting completion unit.

SJS

18. I hereby certify that the foregoing is true and correct

SIGNED

J. E. Hootley

TITLE Production/Reservoir Engineer

DATE

1/11/88

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side