

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

| | | |
|------------------------|--|--|
| NO. OF COPIES RECEIVED | | |
| DISTRIBUTION | | |
| SANTA FE | | |
| FILE | | |
| U.S.G.S | | |
| LAND OFFICE | | |
| OPERATOR | | |

5a. Indicate Type of Lease
State ☒ Fee ☐

5. State Oil & Gas Lease No.
B-1527

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR,
USE "APPLICATION FOR PERMIT - " (FORM C-101) FOR SUCH PROPOSALS.)

11. OIL WELL ☒ GAS WELL ☐ OTHER ☐

12. Name of Operator
Phillips Petroleum Company,

13. Address of Operator
Room 401, 4001 Penbrook Street, Odessa, Texas 79762

14. Location of Well
UNIT LETTER J 1410 FEET FROM THE East LINE AND 2173 FEET FROM
THE South LINE, SECTION 31 TOWNSHIP 17-S RANGE 35-E NMPM

7. Unit Agreement Name
East Vacuum Gb/SA Unit

8. Farm or Lease Name
East Vacuum Gb/SA Unit

9. Well No. Tract 3127
008

10. Field and Pool, or Wildcat
Vacuum Gb/SA

15. Elevation (Show whether DF, RT, GR, etc.)
3974 GR

12. County
Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☒ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐ OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

7/1/88 Spud 17-1/2" hole.

7/3/88: Ran 41 jts. 13-3/8", 48#, ST&C, H-40 csg and set at 1520'. Cemented w/1400 sx Class "C" w/14.8 ppg. Circ. 200 sx to surface. WOC 13-3/4 hrs. Temperature of cement slurry 85°. Minimum formation temperature 65°. Estimated cement strength 1000 + psi. Drilling 7-7/8" hole.

7/11/88: Reached TD of 4800'. Ran DLL-MSFL-GR-Cal TD-2800'; CNL-LDT-GR-Cal TD-2800'; CNL-GR-CAL 2800'-0'. Ran 112 jts 5-1/2", 15.5#, K-55, ST&C csg and set @ 4800'. Cemented w/1800 sx Howco Lite & 300 sx Class "C" Neat. Circ. 125 sacks to surface. Temp. drop from report pending completion.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W. J. Mueller

TITLE Engineering Supervisor, Resv.

DATE 7-12-88

APPROVED BY _____

TITLE _____

DATE _____

CONDITIONS OF APPROVAL, IF ANY: