

PENNZOIL COMPANY

PRICE FAMILY TRUST #1

SHIPP STRAWN

Unit E, 2126' FNL and
766' FWL of Section 1,
T-17-S, R-37-E, Lea Co.

DST #1 11,536'-11,619'
Opened tool w/fair blow incr to strong
blow in 1 min. - had 2 min. preflow.
Closed tool for 60 min. ISIP. Had GTS
13 min. into ISIP. Re-opened tool for
2nd flow period. Began flwg on 1/4" ck
w/est. 260 MCFGPD & 165# FDPP. Had OTS
in 44 min. Switched to 1/2" ck & cont.
flwg 8 min. (52 min total) w/max 290# FDPP.
closed tool for 3 hrs. S.I. Flwd 30 BO
during final shut-in.
Released pkrs. Pulled 2 jts D.P. Reversed
out 23 BO (total recov. 53.82 BO) from D.P.
TOH w/tst tools
Laid dwn & loaded tst tools. Gauge results
shown below.

DST #1 11,536'-11,619'			
	<u>Top</u>	<u>Bottom</u>	<u>J-300 electronic</u>
Depth		11,612'	11,505'
IHP	5519	5569	5517
2" IFP	505-618	605-643	521-511
60" ISIP	3904	3943	3894
52" FFP	618-2078	643-2093	604-2055
180" FSIP	3904	3943	3883
FHP	5540	5569	5454

Sample chamber recovery is 950 cc of 42.7° API oil
@ 60°F, no wtr, 9.77 ft³ gas @ 1350 psig & 170°F

RECEIVED

JUN 26 1988

MOBILE OFFICE