

WISAIQIQ
WISP.D25A1060
XRDEZS-224

ORYX ENERGY COMPANY
WELLS INFORMATION SYSTEM INQUIRY

03/04/92
PAGE 3

HUDSON FEDERAL #1

ACTIVITY DATE: 010992

LWR 4-3/4" BIT TO 11617'/ NO DRAG THRU PERFS 11524-11532'/ TOH W/ 2-7/8" TBG, 6 - 3-1/2" DC'S, & 4-3/4" BIT/ ENCOUNTERED TIGHT SPOTS @ 6309' & 4129'/ WORKED BIT UP & DOWN THRU BOTH TIGHT SPOTS/ TIH W/ 5-1/2" GUIB PKR & SN ON 2-7/8" TBG/ SET PKR @ 11026'/ SWAB FL IN 2-7/8" TBG DOWN TO 7600'/ SDFN/ PREP TO DIFF TEST SQZ'D PERFS/

ACTIVITY DATE: 011092

CK FL/ FL @ 7500'/ POOH LD PKR/ RIH W/FLAT BTM MILL 4-5/8" & 6- 3-1/2" DC'S TO 13030'/ WASH 13030-73' SAND, CNT, RUBBER, JUNK/ SDFN/ PREP TO CONT CLEAN OUT FILL & DRILL OUT CIBF/

ACTIVITY DATE: 011192

CONT MILLING ON JUNK FROM 13073' TO 13090'/ BROKE DOWN 3 HRS WORKING ON POWER SWIVEL/ CIRC CLEAN/ REC SOME METAL, SAND, RUBBER/ SDFN/ PREP TO POH AND CHECK MILL/

ACTIVITY DATE: 011292

CREWS OFF/

ACTIVITY DATE: 011392

CREWS OFF/

ACTIVITY DATE: 011492

SHUT DOWN DUE TO WEATHER/

ACTIVITY DATE: 011592

CIRC TBG CAPACITY/ POOH W/MILL/ RU WEDGE/ RAN MAGNET/ REC PIECE ROUND PLATE 4-1/4" DIA, 5/8" THICK/ 2ND RUN REC PIECES JUNK IRON/ RDWL/ SDFN/ PREP TO CONTINUE C/O/

ACTIVITY DATE: 011692

TIH W/4-1/2" BURNING SHOE & 1 JT WF/ WASH THROUGH BRIDGE FROM 13090' TO 3110'/ WASH DOWN TO 13380'/ DID NOT SEE CIBF THAT WAS SUPPOSED TO BE AT 13200'/ CIRC CLEAN/ SDFN/ PREP TO DISPLACE HOLE W/CLEAN KCL WTR AND POH TO RUN VANN GUNS/

ACTIVITY DATE: 011792

THAW OUT FROZEN LINES TO WELLHEAD/ DISPLACE HOLE W/CLEAN 2% KCL WTR/ POH & LD SHOE & WF/ REC RUBBER & IRON/ SDFN/ PREP TO RUN VANN GUNS & PKR/

ACTIVITY DATE: 011892

RU HLS WL/ RAN GAUGE RING (4.617") TO 13300'/ RUN GR LOG FOR CORRELATION TO SET VANN GUNS/ RUN VANN SYSTEMS TBG CONVEYED PERF GUNS AND 5-1/2" GUIBERSON MAGNUM PERM PKR/ SET PKR AT 13105'/ GUNS ALIGNED TO PERFORATE 13223-250', 13269-285'/ SDFN/ PREP TO TIH W/TBG TESTING W/N2/