

11-28 & 29-89 Rec'd 0 BO
11-30-89 Set CIBP @ 13,200 w/35' cmt on top.
12-09-89 B. J.- Titan NU tree saver, pressured annulus to 2100 psi, attempted to frac Wolfcamp 11,354'-11,422' w/30,000 gls 70 quality Carbo Foam RXL-4 w/37,000# 20/40 ISP. Due to high pressure, cut 3 ppg stage from 7000 gls to 2000 gls, perfs screened out w/1880 gls of flush pumped, put 1000 gls 3 ppg stage in perfs, left 1000 gls 3 ppg stage in tbg. Total frac pumped w/29,000 gls 70 quality Carbofoam RXL-4 & 22,000# 20/40 ISP, 19,000# in form. MP 10,000#, Min IP 9400#, AP 9600#, FP 10,000#. ISIP 7600#, 15 Min SIP 6050#, 2 hr SIP 4680#.
12-10-89 Swabd, rec'd Tr BO
12-11-22-89 Jarring, milling & recovering fish
12-33-26-89 SD
12-27-89 Ran 2 7/8" tbg set @11,163' SN. Ran 2 1/2" x 1 1/2" x 22' pump.
1-16-90 24 hrs pumped 25 BO, 2 BW, 50 MCF