

DISTRICT I  
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd., Aztec, NM 87410

## OIL CONSERVATION DIVISION

P.O. Box 2088  
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-025-30610
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name Mary Ann 12C
8. Well No. 1
9. Pool name or Wildcat Shipp Strawn
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3,735.8' GR

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"  
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:  
OIL WELL ☒ GAS WELL ☐ OTHER

2. Name of Operator  
Nearburg Producing Company

3. Address of Operator  
P. O. Box 31405 Dallas TX 75231

4. Well Location  
Unit Letter C : 990 Feet From The North Line and 1500 Feet From The West Line  
Section 12 Township 17S Range 37E NMPM Lea County

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>
OTHER: <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
	OTHER: <input type="checkbox"/>

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

6-1-89 Spud well @ 10:00 a.m. (MST) Drilled 17½" hole to 470'. Ran 13 jts. 13 3/8", 54.50#, J-55 casing set at 470'. Cemented with 500 sx class 'H' 2% CaCl. Circulated W.O.C. 12 hours. Tested BOP's and casing to 1000# for 30 minutes. (OK) Drilled 11" hole to 4672".

6-9-89 Ran 116 jts of 8 5/8", 24# & 32#, J-55 casing, set@ 4672'. Cemented with 600 sx Premium Plus w/4% Gel. 800sx Premium Plus Lite & 200 sx Premium Plus neat. Circulated 135 sx to pit. WOC 18 hrs. Tested BOP's and casing to 1500# for 30 minutes. (OK)

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Eddie J. Gelwick TITLE Operations Coordinator DATE 6-13-89

TYPE OR PRINT NAME Eddie J. Gelwick TELEPHONE NO. 214/739-1778

(This space for State Use)

ORIGINAL SIGNED BY JERRY SEXTON  
DISTRICT I SUPERVISOR

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY:

JUN 16 1989