

DISTRICT I  
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd., Aztec, NM 87410

**OIL CONSERVATION DIVISION**  
P.O. Box 2088  
Santa Fe, New Mexico 87504-2088

WELL API NO.	30-025-30624
5. Indicate Type of Lease	STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No.	
7. Lease Name or Unit Agreement Name	Shipp
8. Well No.	3
9. Pool name or Wildcat	Humble City - Strawn
10. Elevation (Show whether DF, RKB, RT, GR, etc.)	3753.4 GR 3769' KB

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	2. Name of Operator Charles B. Gillespie, Jr.
3. Address of Operator P. O. Box 8 Midland, Texas 79702	4. Well Location Unit Letter <u>D</u> : <u>510</u> Feet From The <u>North</u> Line and <u>990</u> Feet From The <u>West</u> Line Section <u>11</u> Township <u>17-S</u> Range <u>37-E</u> NMPM <u>Lea</u> County <u></u>

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data	
<b>NOTICE OF INTENTION TO:</b>	<b>SUBSEQUENT REPORT OF:</b>
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>
OTHER: <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
	OTHER: <input type="checkbox"/>

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

6/16/89: Moranco Drilling, Inc. Rig #2 began 17 1/2" hole at 7:30 a.m. CST  
6/16/89. Drilled to 455'. Ran 10 jts. 13 3/8" 48#, J-55 casing  
set at 455' K.B. Cemented with 490 sx class 'C' cement containing  
2% CaCl. Plug down at 4:45 p.m. 6/16/89, cement circulated 100 sx.

6/17/89: Wait on cement 12 hrs. Tested casing to 500# for 15 minutes.  
Tested ok. Commenced drilling 11" hole.

*min well 18 hrs*

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE David W. Hastings TITLE Production Manager DATE 6/20/89  
TYPE OR PRINT NAME David W. Hastings TELEPHONE NO. 915-683-1765

(This space for State Use)  
**ORIGINAL SIGNED BY JERRY SEXTON**  
**DISTRICT I SUPERVISOR**

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY:

**JUN 22 1989**

ED

JUN 21 1989

OCD  
HOBBS OFFICE