

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

| |
|---|
| WELL API NO. 30-025-30647 |
| 5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/> |
| 6. State Oil & Gas Lease No. |
| 7. Lease Name or Unit Agreement Name R.E. Graham # 7 |
| 8. Well No. 2 |
| 9. Pool name or Wildcat N. Young Bone Springs |
| 10. Elevation (Show whether DF, RKB, RT, GR, etc.) RKB - 3783.6 |

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

| | |
|---|--|
| 1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/> | 2. Name of Operator Helmerich & Payne, Inc. |
| 3. Address of Operator 5401 S. Hattie Oklahoma City, OK 73129 | 4. Well Location Unit Letter J : 1950 Feet From The East Line and 1950 Feet From The South Line Section 7 Township 185 Range 32E NMPM LEA County |

| | |
|---|--|
| 11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data | |
| NOTICE OF INTENTION TO: | SUBSEQUENT REPORT OF: |
| PERFORM REMEDIAL WORK <input type="checkbox"/> | REMEDIAL WORK <input type="checkbox"/> |
| TEMPORARILY ABANDON <input type="checkbox"/> | ALTERING CASING <input type="checkbox"/> |
| PULL OR ALTER CASING <input type="checkbox"/> | COMMENCE DRILLING OPNS. <input type="checkbox"/> |
| OTHER: <input type="checkbox"/> | PLUG AND ABANDONMENT <input type="checkbox"/> |
| | CASING TEST AND CEMENT JOB <input type="checkbox"/> |
| | OTHER: Set 5 1/2" Casing <input checked="" type="checkbox"/> |

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

10/15/89 Drilled 7 7/8" hole from 3100' to 10,722' total depth.
to Ran electric logs. Ran 5 1/2" 17# N-80 & K-55 LT & C casing to 10,722' with stage tool @ 7128'. Cemented 1st stage with 825 sx 50/50 Pozmix. Plug down @ 0915 hrs. 11/12/89. Open stage tool and cement 2nd stage with 925 sx 50/50 Pozmix. Plug down @ 1445 hrs. 11/12/89.
11/12/89 Released drilling rig @ 2000 hrs. 11/12/89.
Wait on completion.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Roger G. Bureau TITLE Drilling Superintendent DATE 01/24/90

TYPE OR PRINT NAME Roger G. Bureau TELEPHONE NO. (405) 677-0206

(This space for State Use)

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT I SUPERVISOR

APPROVED BY _____ TITLE _____ DATE JAN 29 1990

CONDITIONS OF APPROVAL, IF ANY: