

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		5. LEASE DESIGNATION AND SERIAL NO. NM-56263
2. NAME OF OPERATOR Manzano Oil Corporation		6. IF INDIAN, ALLOTTEE OR TRIBE NAME
3. ADDRESS OF OPERATOR P.O. Box 2107, Roswell, NM 88202-2107		7. UNIT AGREEMENT NAME
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1850' FSL & 550' FEL		8. FARM OR LEASE NAME Sun Pearl Federal
14. PERMIT NO. 30-025-30663		9. WELL NO. 2
15. ELEVATIONS (Show whether DF, RT, CR, etc.) 3709' GL		10. FIELD AND POOL, OR WILDCAT Pearl Queen
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec 28, T19S, R34E
		12. COUNTY OR PARISH Lea
		13. STATE NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANE

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

Running Surface & Prod Casing X

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

11/19/89 Ran 30 jts (1359') 8-5/8" 24# K55. Set @ 1359' KB. Cemented with 400 sacks Halliburton lite with 1/4# floseal & 2% CaCl; 200 sacks Class C & 2% CaCl. Circulate 180 sacks. PD @ 10:30 p.m. 11/18/89.

11/28/89 Ran 128 jts (5051.47') 5-1/2" N80 17# LT&C 8 round casing with float shoe, float collar and 11 centralizers. Set @ 5153' KB. Cemented with 750 sacks lite with 12# per sack salt & 1/4# per sack floseal followed by 350 sacks 50/50 pozmix & 5# per sack salt. PD @ 3:20 p.m. 11/28/89. Tested to 2000 psi, held ok. PBTD 5118' KB. Estimated top of cement 300' FS. Released rig @ 4:00 p.m. 11/28/89.

18. I hereby certify that the foregoing is true and correct

SIGNED

Alison Rafe

TITLE

Production Clerk

DATE

12/15/89

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side