

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.

30-025-30669

5. Indicate Type of Lease

STATE ☐

FEE ☒

6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

7. Lease Name or Unit Agreement Name

Price Family 1L

1. Type of Well:

OIL
WELL ☒

GAS
WELL ☐

OTHER ☐

2. Name of Operator

Nearburg Producing Company

8. Well No.

1

3. Address of Operator

P. O. Box 31405, Dallas, Texas 75231-0405

9. Pool name or Wildcat

Shipp Strawn

4. Well Location

Unit Letter L : 660 Feet From The west Line and 2,130 Feet From The south Line

Section 1 Township 17S Range 37E NMPM Lea County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

3746.4' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: ACTIVITY ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

10/30/89: Rig up completion unit. Run bit and scraper to 12,069'.

10/31/89: Acid wash tubing with 250 gals 15% HCL. Circulate hole with 280 barrels 3% KCL. Spot 125 gals breakdown acid from 11,562'-11,437'.

11/01/89: Run GR/CCL from PBTD to 10,000'. Perforate from 11,562'-11,582'. Run 372 jts of 2-7/8" N-80 tubing and Baker Model 'R' packer, set at 11,410'.

11/02/89: Acidized with 3000 gals MOD 202 acid and 150 ballsealers, swabbing back load.

11/03/89: Swabbing.

11/04/89: Pulled tubing and packer. Ran 295 jts 2-7/8" N-80 tubing and Baker anchor. SN at 8997'.

11/06/89: Ran rods and 2-1/2"x1-3/4"x26' pump.

11/08/89: Set pumping unit and started pumping well.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Eddie J. Gelwick

TITLE

Operations Coordinator

DATE

11/10/89

TYPE OR PRINT NAME

Eddie J. Gelwick

TELEPHONE NO. 214/739-1778

(This space for Signature)
ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT I SUPERVISOR

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

FEB 16 1990

RECEIVED

NOV 15 1989

CCD
HOBBS OFFICE