

Santa Fe Energy

Shinnery 14 Feb #15

attempted Del. Completion 1990 -

4940 - 5000' perfs

swabbed dry

acidized w/ 1000 gal 7 1/2% NeFe HCL
w/ 80 ball sealers.

frac w/ 40,000 gal 30% CO₂ + 96,500[#] sand.

test 0 oil 70^{Prod.} wtr 22 mcf gas

Put on pump - pumped 150 BWPD - pumped 3 days
+ SI.

Evelyn Downs

This report is not on file with OCS.
T. + w/ Santa Fe Energy