

12. Describe Proposed or Completed Operations.

- 7-26-90 Rigged up Western Co. RIH w/4-1/2" drill pipe open ended to 12,498', cmt w/47 sxs 'H' cmt, TOC 12,350. Pulled up 4-1/2" drill pipe to 10,110', cmt'd. w/47 sxs of 'H' cmt, top of cmt @ 9956. Pulled up with 4-1/2" drill pipe to 7876', cmt'd w/47 sxs 'H' cmt. TOC 7726'. Pulled up 4-1/2" drill pipe to 6114', cmt'd w/47 sxs 'H' cmt, TOC @ 5964'. Pulled up on 4-1/2" drill pipe to 3564', cmt'd w/47 sxs 'H' cmt, TOC @ 3414'. Pulled up with 4-1/2" drill pipe to 1750', cmt'd w/47 sxs 'H' cmt, TOC @ 1600'. Pulled up with 4-1/2" drill pipe to 60', cmt to surface w/10 sxs cmt.
- 7-27-90 Western pumped 15 sxs 'H' cmt to top of cmt surface. Removed 13-3/8" & 9-5/8" csg & wellhead. Cleaned mud tanks, welded on steel plate & marker pipe. Well P&A.