

TEXACO FEDERAL COM #2

- 9-12-91 TIH w/CIBP on wireline. Set @ 11,300'. Perf Wolfcamp 11,122'-127'-5'. Acidized w/750 gal - 20% NE/FE acid + 15 balls.
- 9-13-91 Swab 58 BF in 3 hrs. Sm gas flare w/1-2% oil. Have 41 bbls ovrlld.
- 9-14-91 Set CIBP @ 10,860'. Perf 10,380'-430'-50' w/25 holes. Acidized w/2000 gal 20% NE/FE + 50 balls.
- 9-15-91 Swab. Rec tot 102 BLW. Have 14 BLW TR.
- 9-16-91 This AM SITP=20 psi. FL 7500' - swab dry. Rec 16 BLW. Have 2 bbl ovrlld.
- 9-17-91 Rec 400' fl w/tr oil. Set CIBP @ 7960'. Perf 7763-67-69-77-83-84-85-86-95-97-99', 7800-02-03-04-05-06-07-11'.
- 9-18-91 Acidized w/2000 gal 15% NE/FE + clay-stab. Strt swabbing. Rec 83 BLW. Hv 20 BLW TR.
- 9-19-91 Cont to swab. Tot rec since ac job 115 bbls. Hv 12 bbls ovrlld.
- 9-20-91 Swab well dwn in 3 runs.
- 9-23-91 SITP=250 psi. FL 2000' FS. Hv 350' oil on top of SW. On 4th run pulling fr SN - 4% oil.
- 9-25-91 Perf 7608-09-10-11-12-13-20-21-22-23-24-25'. Set RBP @ 7694'. Acdz w/1000 gal 15% NE/FE + clay-stab. + 20 balls. Swab well dwn to SN. Total ld rec 61 bbls. Hv 8 bbls to rec.
- 9-26-91 Swab to SN w/first 3 runs. Last hr - rec 400' fl 1% - 1-1/2% oil. Rec 36 BLW/7 hrs. Total rec 97 bbls. Have 28 bbls ovr ld.
- 9-27-91 Set CIBP @ 7550'. Perf 7395-99-7401-03-0911-15-19-23-35-27'. Total of 11 - 0.32" dia holes. Perf 7331-34-37-39-41-42-43-44-45-47-49'.
- 9-28-91 Acidize w/1000 gal 15% NE/FE + clay-stab. + 20 balls.
- 9-29-91 Swab 4 hrs. Last 2 hrs rec 300' fl- 2% oil. Hv 8 bbls ovrlld. SION.
- 10-1-91 Swab total of 7 hrs fr SN. Last 3 hrs rec 200' fl - 5% oil.
- 10-2-91 Pull RBP & set 7375'. Pull pkr to 7274'. Acdz w/1000 gal 15% NE/FE + clay-stab + 20 balls.
- 10-3-91 Swabbing 200'/hr fr SN - 2% oil. Rec 27 BF - hv 38 bbls ovrlld.
- 10-4-91 Rel pkr & RBP. POOH. TIH w/228 jts - 2-7/8 N-80 tbg to 7509'. Install tree. FINAL REPORT.