

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

OIL CONSERVATION DIVISION

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-025-30968
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. 548570
7. Lease Name or Unit Agreement Name NEW MEXICO -O- STATE NCT-1
8. Well No. 32
9. Pool name or Wildcat VACUUM GLORIETA
10. Elevation (Show whether DF, RKB, RT, GR, etc.) GR-4001', KB-4014'

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	2. Name of Operator TEXACO PRODUCING INC.
3. Address of Operator P. O. Box 3109 Midland, Texas 79702	4. Well Location Unit Letter G : 2310 Feet From The NORTH Line and 1900 Feet From The EAST Line Section 36 Township 17-SOUTH Range 34-EAST NMPM LEA County
11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data	

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☒
OTHER: PRODUCTION CASING ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. DRILL 7 7/8 HOLE TO 6300'. TD @ 9:00pm 12-10-90.
2. ATLAS RAN GR-DLL-MLL-CAL, GR-CNL-SPECTRA, GR-SONIC-CAL, & GR-CBIL FROM 6300' TO 3800'. PULLED GR TO SURFACE.
3. RAN 155 JTS OF 5 1/2, 15.5#, J-55, LT&C CASING SET @ 6300'. DV TOOL @ 5015'.
4. HALLIBURTON CEMENTED 1st STAGE - 395 SACKS CLASS H w/ 1/4# FLOCELE @ 15.6ppg. PLUG DOWN @ 7:30am 12-13-90. CIRCULATED 50 SACKS. 2nd STAGE - 600 SACKS 35/65 POZ CLASS H w/ 6% GEL, 5% SALT & 1/4# FLOCELE @ 12.8ppg. F/B 250 SACKS CLASS H @ 15.6ppg. PLUG DOWN @ 2:30pm 12-13-90. CIRCULATED 30 SACKS.
5. INSTALL WELLHEAD & TEST TO 2000#.
6. ND. RELEASE RIG @ 8:00pm 12-13-90.
7. PREP TO COMPLETE.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE C. P. Basham/cwh TITLE DRILLING SUPERINTENDENT DATE 12-18-90

TYPE OR PRINT NAME C. P. BASHAM

TELEPHONE NO. 915-6884620

(This space for State Use)

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: