

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

CONTACT RECEIVING
OFFICE FOR NUMBER
OF COPIES REQUIRED
(Other instructions on re-
verse side)

BLM Roswell District
Modified Form No.
NM60-3160-4

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐
2. NAME OF OPERATOR JFG ENTERPRISE
3. ADDRESS OF OPERATOR P.O. Box 100, Artesia, New Mexico 88210
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface
1980' FSL + 1980' FWL
14. PERMIT NO. _____
15. ELEVATIONS (Show whether DF, RT, GR, etc.) _____

5. LEASE DESIGNATION AND SERIAL NO. NM-36915
6. IF INDIAN, ALLOTTEE OR TRIBE NAME _____
7. UNIT AGREEMENT NAME _____
8. FARM OR LEASE NAME Lowell Fed
9. WELL NO. 1
10. FIELD AND POOL, OR WILDCAT Tonto Bone Springs
11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec 15-T19S-R-33E
12. COUNTY OR PARISH LEA
13. STATE New Mex

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:
TEST WATER SHUT-OFF ☐ PULL OR ALTER CASING ☐
FRACTURE TREAT ☐ MULTIPLE COMPLETE ☐
SHOOT OR ACIDIZE ☐ ABANDON* ☐
REPAIR WELL ☐ CHANGE PLANE ☐
(Other) _____
SUBSEQUENT REPORT OF:
WATER SHUT-OFF ☐ REPAIRING WELL ☐
FRACTURE TREATMENT ☐ ALTERING CASING ☐
SHOOTING OR ACIDIZING ☐ ABANDONMENT* ☐
(Other) Application to Re-enter
(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

7. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)
4-8-91. Cleared location + Remove dry HOLE MARKER + Set well head + BOA
4-10-91 Rigged Rig + drilled 50 cement plug AT SURFACE. Tested BOP to 2000 PSI.
4-11-91 thru 4-19-91. Drilled 200' FT cement 385ft to 590ft. Drilled 131 FT cement plug 5225 FT to 5356ft. Drilled 210 Plug AT 7640 TO 7856. Drilled 200ft Plug AT 7985-8180. Drilled + CIRC TO 9889. CIRC HOLE CLEAN.
4-18-91 RAN 150 JOINT 5 1/2" 17# N-80 TO 9807ft. Cemented WITH 1125 BX CLH 50/50 POZ: TOP OF CEMENT 5440 FT ACCORDING TO ATTACHED BOND LOG.
4-19-91 PULLED BOP + Set SLIPS w/150000 Lbs on SLIPS.
4-21-91 RAN Tubing BIT + SCRAPER TO 9654 FT. TOTAL OF 309 JTS TUBING. FLANGED UP WELL HEAD + RELEASED RIG. WAITING ON CEMENT TO CURE

I hereby certify that the foregoing is true and correct
SIGNED James King TITLE PARTNER DATE 5/15/91
(This space for Federal or State office use)
APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: _____

FILED FOR RECORD

MAY 28 1991

*See Instructions on Reverse Side

ALB. NEW MEXICO

RECEIVED

MAY 31 1991

COO
HOBBS OFFICE