

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-025-31195
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. B-155
7. Lease Name or Unit Agreement Name CENTRAL VACUUM UNIT
8. Well No. 291
9. Pool name or Wildcat VACUUM GRAYBURG SAN ANDRES
10. Elevation (Show whether DF, RKB, RT, GR, etc.) GR-3999', KB-4014'

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:
OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. Name of Operator
TEXACO EXPLORATION AND PRODUCTION INC.

3. Address of Operator
P. O. Box 3109 Midland, Texas 79702

4. Well Location
Unit Letter N : 660 Feet From The SOUTH Line and 1330 Feet From The WEST Line

Section 36 Township 17-SOUTH Range 34-EAST NMPM LEA County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

GR-3999', KB-4014'

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☒
OTHER: INTERMEDIATE CASING ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. DRILL 12 1/4 HOLE TO 2800'. TD @ 3:45pm 06-22-91.
2. RAN 62 JTS OF 9 5/8, 36#, K-55, LT&C CASING SET @ 2800'. DV TOOL @ 1612'.
3. WESTERN CEMENTED: 1st STAGE - 500 SACKS 50/50 POZ CLASS H w/ 2% GEL & 5% SALT @ 14.25ppg. F/B 250 SACKS CLASS H w/ 2% CaCl2 @ 15.6ppg. PLUG DOWN @ 11:30am 06-23-91. CIRCULATED 250 SACKS. 2nd STAGE - 700 SACKS CLASS H w/ 2% CaCl2 @ 15.6ppg. PLUG DOWN @ 6:15pm 06-23-91. CIRCULATED 150 SACKS.
4. INSTALL WELLHEAD & TEST TO 700#.
5. NU BOP & TEST TO 3000#.
6. TESTED CASING TO 1500# FOR 30 MINUTES FROM 6:15pm TO 6:45pm 06-24-91.
7. WOC TIME 25 HOURS FROM 6:15pm 06-23-91 TO 7:15pm 06-24-91.
8. DRILLING 8 3/4 HOLE.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE C. P. Basham / cwt TITLE DRILLING OPERATIONS MANAGER DATE 06-25-91

TYPE OR PRINT NAME C. P. BASHAM

TELEPHONE NO. 915-6884620

(This space for State Use)

ORIGINAL COPY BY JERRY SEXTON

APPROVED BY DISTRICT SUPERVISOR TITLE DATE

CONDITIONS OF APPROVAL, IF ANY: