

Harvey E. Yates Company

JFG 7 Fee #1
1980' FNL & 1980' FEL
Sec. 7, T19S, R35E
Lea Co., N.M.

7/9/91 Drill out DV tool @ 9027'; Drill out cmt to PBTD
(10,182')
7/15-17/91 Perf 10,157-63 (oa); Acdz w/3500 gals 20% NEFE; Swab
test
7/19/91 Set CIBP @ 10,150'; Perf 10,111-42 (oa); Acdz w/3000
gals 20% NEFE; Swab test
7/24/91 Acdz perfs 10,111-42 w/6000 gals 20% NEFE; Swab test
7/31/91 Set CIBP @ 9800'; Perf 9597-9603' (oa); Acdz w/3500
gals 20% NEFE; Swab test
8/8/91 Set retainer @ 9531'; Sqz perfs 9597-9603'; Drill out
8/13/91 Abraza jet cut four holes @ 9600'; Acdz w/2750 gals
20% NEFE; Swab test
8/21/91 Acdz perfs 9600' w/10,000 gals 15% gelled acid &
5000 gals overflush; Swab test
8/24/91 Set retainer @ 9595'; Sqz perfs @ 9600'
8/27/91 Perf 9580-90'; Acdz w/5000 gals 20% NEFE; Swab test
8/30/91 Acdz perfs 9580-90' w/10,000 gals 20% NEFE & 10,000
gals overflush; Swab test
9/4/91 Drill out retainer @ 9595'; CIBP @ 9800' & 10,150'
9/7/91 Run 2 3/8" tbq; Set anchor @ 9406' & SN @ 10,003'
9/11/91 Run rods & pmp; Put on production

sund.jfg