



PACKER INSTALLATION PLAN

GB-688

INSTALLATION		PREPARED FOR		COMPANY		DATE		
		LEASE	WELL NO.	FIELD	CO./PARISH	STATE	☒ NEW COMPLETION	
		V.G.W.U.	79	Buckeye	LEA	N.M.	11-23-92	
		ITEM	LENGTH	FROM	TO	DESCRIPTION	OD	ID
			14.00	0	14.00	K.B. Connection		
			5791.58	14.00	5805.58	179 joints 2 3/4 BRD EUE Cement-Lined tubing	2.375	1.56
			.76	5805.58	5806.34	2 3/8 BRD S.S. Nipple w/ collar	2.375	1.687
			1.97	5806.34	5808.31	Guiberson 5 1/2 x 2 3/8 X/L on-off tool w/ 1.43 E S.S. Profile	4.375	1.43
			3.75	5808.31	5812.06	Guiberson 5 1/2 x 2 3/8 Plastic Coated 17-70# G-VI Injection Pktr	4.675	1.41
			.52	5812.06	5812.58	2 3/8 Pump-out Plug (wireline Guide)	3.063	2.656
GENERAL REMARKS		RETRIEVING METHOD - INCLUDE SHEAR RELEASE VALUE OR COLLET SNAP OUT VALUE						
		TOP PACKER: MIDDLE PACKER: LOWER PACKER:						
Packer Set w/ 10,000# TENSION		COMPLETION FLUID TYPE AND WEIGHT						
Packer Fluid		DATE						
AREA		OPERATOR'S NAME				DELIVERY TICKET NUMBER		
Hobbs		B. Johnson				11-23-92		

