



**Marathon
Oil Company**

P.O. Box 552
Midland, Texas 79702
Telephone 915/682-1626

FORM C-103
MCCALLISTER STATE #11
PAGE 2 OF 2
10-06-94

Preset 16" conductor @ 53'. Cmt to surf w/ redi-mix. MIRU TMBR/Sharp #12. NU 21-1/4" 2M diverter. Spud 14-3/4" hole @ 0800 hrs 9-09-94. Drld to 1549'. Ran 36 jts, 11-3/4", 42#, H-40, STC csg to 1549'. TX pattern shoe @ 1548', insert float @ 1507'. Western mixed & pumped 800 sx pacesetter lite w/ 6% gel, 1/4 pps cello, 2% CaCl₂ (12.7#, 1.86y). Tailed in w/ 150 sx "C" w/ 2% CaCl₂ (14.8#, 1.34y). Circ'd 12 sx to surf. WOC. Cut csg. Installed 11-3/4"x 13-5/8" 3M SOW csg head, tested weld to 500#. NU 11" 5M dual ram BOP's, choke manifold & annular. Tested blind & pipe rams, choke lines & manifold, surf lines & floor valves to 300/3000#. Tested annular to 200/1200#. PU rotating head & 11" bit. TIH & tagged cmt @ 1495'. Tested csg to 1000#. Drld cmt & insert to 1530', tested csg to 1000#. Drld 11" hole to 3015'. Ran 23 jts, 8-5/8", 32#, 49 jts, 24#, K-55, STC csg to 3015', float shoe @ 3014'. Float collar @ 2972'. Western mixed & pumped 650 sx "C" w/ 4% gel, 1/4 pps celloflake (13.4 ppg, 1.73y). Tailed in w/ 150 sx "C" + 2% CaCl₂ (14.8 ppg, 1.34y). Circ'd 110 sx to surf; plug dn @ 1715 hrs 9-14-94. Set slips w/ 60K. Cut csg & NU "B" section & BOP's. Tested blind & pipe rams & choke manifold to 200/3000#. Tested annular to 200/1300#. Tested csg to 1500#. Total WOC 20 hrs. Tagged cmt @ 2963'. Drld plug, float & cmt to 2998'. Test csg to 1000#. Drld cmt & shoe. Drld 7-7/8" hole to 10,317'. Logged well as follows: DLL/MSFL/GR/CAL 10,311'-6300'; NGT/LDT/CNL 10,311'-6300'; CAL-3015'; GR-surf. L/D DP, chg rams to 5-1/2", ran 78 jts, 5-1/2", 17#, N-80, LTC & 158 jts 15.5#, K-55, LTC csg to 10,311'. Float shoe @ 10,308'; float collar @ 10,223'; DV @ 5707'. Cmt'd 1st stg w/ 1100 sx "H" + 8 pps CSE, .5% CF-2 (wt 14.02; yield 1.6). Dropped bomb, shifted tool, circ'd 105 sx to surf. Cmt'd 2nd stg lead w/ 620 sx PSL w/ 6% gel, 3% NaCl, 1/4 pps cello (wt. 12.2, yield 1.87). Tailed in w/ 150 sx "C" (wt. 14.8, yield 1.32). Plug dn @ 0100 hrs 10-05-94. Circ'd 25 sx. ND BOP. Set slips, cut csg. NU 7-1/16" 3M tbg head & tested to 2000#. Rig released @ 0600 hrs 10-05-94.