

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-025-33925
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name Summers Neal
8. Well No. 2
9. Pool name or Wildcat South Knowles (Devonian)
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3655' GR

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Rand Paulson Oil Company, Inc.
3. Address of Operator 508 W. Wall, Ste. 100 Midland, TX. 79701
4. Well Location Unit Letter <u>G</u> : <u>2040</u> Feet From The <u>North</u> Line and <u>2040</u> Feet From The <u>East</u> Line Section <u>18</u> Township <u>17-S</u> Range <u>39-E</u> NMPM <u>Lea</u> County

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
OTHER: <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
	CASING TEST AND CEMENT JOB <input type="checkbox"/>
	OTHER: TD Well, Set 5 1/2". Prep to complete

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

5-29-97 Drill 7 7/8" hole to 12,136'. Logged well. Ran 5 1/2" 17 lbs. N-80 & M-95 casing w/DV tool @ 8468'. Bottom of casing 12,102' w/Packer shoe. Cemented: 1st stage: 1033 sx H: POZ 50:50 + Additives. Open stage tool & circ. 120 sx off DV tool. Circ 5 hours. 2nd Stage: 600 sx H: Poz 65:35 with additives. Tail in with 100 sx H neat. PD @ 2AM 5-31-97. Ran temp. survey- TOC 4744'. WO completion unit to complete well.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE [Signature] TITLE Agent DATE 6-4-97

TYPE OR PRINT NAME O. H. Routh TELEPHONE NO 15-687-0323

(This space for State Use) ORIGINAL SIGNED BY CHRIS WILLIAMS
DISTRICT I SUPERVISOR

APPROVED BY _____ TITLE _____ DATE JUN 12 1997

CONDITIONS OF APPROVAL, IF ANY: