

Submit 3 Copies  
to Appropriate  
District Office

State of New Mexico  
Minerals and Natural Resources Department

Form C-103  
Revised 1-1-8

DISTRICT I  
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION  
P.O. Box 2088  
Santa Fe, New Mexico 87504-2088

WELL API NO.
30-025-34342
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"  
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input checked="" type="checkbox"/> Drilling	7. Lease Name or Unit Agreement Name R.E. Graham 7
2. Name of Operator Helmerich & Payne, Inc.	8. Well No. 3
3. Address of Operator 1579 East 21st Street, Tulsa, OK 74114	9. Pool name or Wildcat North Young
4. Well Location Unit Letter <u>N</u> : <u>660</u> Feet From The <u>South</u> Line and <u>1650</u> Feet From The <u>West</u> Line Section <u>7</u> Township <u>18S</u> Range <u>32E</u> NMPM Lea County	10. Elevation (Show whether DF, RKB, RT, GR, etc.) GR-3764, DF-3777, KB-3780

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐  
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐  
CASING TEST AND CEMENT JOB ☐  
OTHER: Drill to T.D. @ 10,700', run 5-1/2" casing ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

4-2-98 to 4-28-98

Drilled 7-7/8" hole from 3138' to 10,700' total depth. Ran electric logs. Ran 5-1/2" casing, 17# P-110 LTC, to 10,700'. Cement 1st stage w/ 840 sacks Class "H". Plug down 0215 hrs 4-27-98. Open DV Tool & cement 2nd stage w/ 880 sacks 35/65 Poz. Estimated top of cement @ 2650' (500' into 8-5/8" casing). Plug down 0930 hrs C.S.T. 4-27-98. Install 11"-3,000psi by 7-1/16"-5,000psi tubing spool & test to 3000psi (OK). Released drilling rig 1530 hrs C.S.T. 4-27-98. Waiting on well completion.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE: Steve Simonton TITLE: Drilling Superintendent DATE: 4-29-98  
TYPE OR PRINT NAME: Steve Simonton TELEPHONE NO. 918-742-553

(This space for State Use)

ORIGINAL SIGNED BY  
GARY WINK  
FIELD REP. R

APPROVED BY: \_\_\_\_\_ TITLE: \_\_\_\_\_ DATE: \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY:

1998

1/c