

TMBR/SHARP DRILLING, INC.

State "5" No. 1

1600' FNL & 2500' FEL

Sec. 5, T-17S, R-35E

Lea County, NM

ATTACHMENT TO FORM C-103

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103).

07/14/00 PO: WO pulling unit.
Back drag & clean up location. Set guy line anchors, plumb cellar to surface & fill w/gravel.

07/16/00 PO: SD for weekend.
MIRUCU. Make final cut on 5½" csg. NU 11" 5K x 7¹/₁₆" 10K lb tbg spool. Test pack-off seals to 4000 psi, holding. NU 7¹/₁₆" 5K adpt. spool & 3K lb manual BOP. Shut well in & SD for weekend.

07/17/00 SD for Sunday.

07/18/00 PO: Prep to PU 2⅞" tbg & drlg DV tool.
PU 4¾" bit, bit sub, 6 - 3½" DC's & xo sub. Rack tally 396 jts 2⅞" 6.5# N-80 EUE 8rd tbg. PU 317 jts 2⅞" 6.5# N-80 EUE 8rd tbg, bit @ 10,285'. Shut well in & SDFN.

07/19/00 PO: Prep to drill DV tool.
PU 14 jts 2⅞" 6.5# N-80 EUE 8rd tbg. Tag cmt @ 10,713'. RU reverse equip drlg from from 10,713-11,160' top DV tool by tbg, 447' cmt. Drlg wiper plug @ 10,826'. Circ btms up. Test DV tool & csg to 1500 psig, press held. Shut well down & SDFN.

07/20/00 PO: Prep to TIH w/csg scraper & pickle tbg.
13 hr SICP 500 psig. Bled press off csg & tbg. Drlg DV tool @ 11,151' & circ btms up. Bit fell free after drlg DV tool. Press DV tool & csg to 2050'. Press for 15 min, lost 100 psi. PU 46 jts 2⅞" N-80 6.5# EUE 8rd tbg. Tag @ 12,640', 95' fill. RU reverse equip. Drlg cmt from 12,640-12,744' x tbg, 104' cmt, 9' difference between tbg & csg. Circ hole clean. LD swivel. TOH w/394 jts 2⅞" 6.5# N-80 EUE 8rd tbg. LD BHA. Shut well in & SDFN.

07/21/00 PO: Prep to TIH open ended w/2⅞" tbg.
12 hr SICP TSTM. Bled press off csg. PU 4¾" bit, 5½" csg scraper & xo sub. TIH w/396 jts 2⅞" 6.5# N-80 EUE 8rd tbg. RU Cudd. Break circ & pickle 2⅞" N-80 tbg w/250 gal xylene & 250 gal 15% HCL acid @ 2.0 BPM displaced w/74 BBL 10# brine wtr. Reverse out acid xylene @ 2 BPM while displacing hole w/300 BBL 10# brine wtr. LD 10 jts 2⅞" 6.5# N-80 EUE 8rd tbg. TOH w/386 jts 2⅞" 6.5# N-80 EUE 8rd tbg. LD xo sub, csg scraper & 4¾" bit. RU Schlumberger w/pack off. GIH w/GR-CBL-CCL. Logger's TD 12,738' Log #2 SDT & Log #3 DTD. RD Schlumberger. Shut well in & SDFN. Note: TOC above DV tool @ 9000'. TOC below DV tool @ 11,930'.

07/22/00 PO: Well SI.
Finish logging w/DTD log. RD Schlumberger. TIH w/396 jts 2⅞" 6.5# N-80 EUE 8rd tbg, btm tbg @ 12,628'. ND BOP & spool. NU 10K lb tree. Shut well in & RD completion unit.
Temporarily drop from report.