

TMBR/SHARP DRILLING, INC.

Angel "13" State No. 2

2310' FNL & 2310' FEL

Sec. 13, T-17S, R-35E

Lea County, NM

11/07/00 In 24 hrs made 54 BO & 58 BW.
Replace belts on pumping unit, blast & coat heater-treater. Hook up supply line to pumping unit.
DCC: \$ 2,400 CCC: \$ 193,260

11/08/00 In 24 hrs made 72 BO & 11 BW. Slowed unit down to check pump.
SD for weather - 4" snow on the ground, wind chill 3° F.
DCC: \$ 0 CCC: \$ 193,260

11/09/00 In 24 hrs made 10 BO & 66 BW. Slowed unit down 1 SPM to 7¼.

11/10/00 In 24 hrs made 47 BO & 39 BW.
Install fire tube in heater-treater, install supply lines & controls, build vent. Pumper will turn well
thru heater-treater 11/10/00. Will build fire wall 11/10/00. Will build fence around battery
11/10/00 - 11/14/00. Note: Cost includes PU, rods, 2 - 500 BBL tanks, heater-treater.
DCC: \$ 34,550 CCC: \$ 227,810

11/11/00 In 24 hrs made -8 BO & 14 BW.

11/12/00 In 24 hrs made 39 BO & 7 BW.

11/13/00 In 24 hrs made 22 BO & 84 BW.

11/14/00 In 24 hrs made 17 BO & 23 BW.

11/15/00 In 24 hrs made 19 BO & 34 BW.

11/16/00 In 24 hrs made 14 BO & 23 BW.

11/17/00 Prep to replace pump.

11/18/00 Rig up Pool Well Service. POH with rods and pump. String rig back to 4 lines. Release TAC.
NU BOP, tag TD at 7246'. Secure well. Shut down 5:30pm.

11/19/00 SD for weekend.
thru
11/20/00

11/21/00 Lower SN to 7222', set TAC 12,000#. PU 2½" x 1¼" x 20' RHBC pump. GIH w/rods, space
out. Load tbgs w/30 BBL produced wtr, press to 600 psi, ok. Hang on, start unit, 500 psi, 5
strokes. RD Pool Well Service. Turn over to pumper @ 5:00 PM. Note: Replaced 75 - ¾" rod
boxes due to wear, installed 75 rod guides.

Tubing Detail:

1 - jt 2⅞" 6.5# J-55 w/BP	31.87
1 - perf sub	4.01
1 - 2⅞" API SN	.88
6 - jts 2⅞" 6.5# J-55 tbgs	190.13
1 - 5½" x 2⅞" TAC	312
221 - jts 2⅞" 6.5# J-55	7,001.16
KB to GL	14.00

Rod Detail:

1 - 8' x 1" gas anchor	8.00
1 - 2½" x 1¼" x 20' RHBC pump	20.00
200 - ¾" x 25' used Grade D rods	5,000.00