

TMBR/SHARP DRILLING, INC.
TMBR "14" State No. 2
990' FSL & 330' FEL
Sec. 14, T-17S, R-35E
Lea County, NM

BRADENHEAD SQUEEZE

- 01/30/03 PO: Prep to bradenhead squeeze.
MIRU TWS. POH w/rods & pump. ND WH, NU BOP. Release TAC. POH w/tbg. TIH w/RBP & pkr. Set RBP @ 6411', set pkr @ 6380'. Test to 750 psi, ok. Open bypass. Circ w/2% KCL. Press annulus to 750 psi, ok. Secure well.
- 01/31/03 PO: Prep to pull RBP, run tbg & pump.
SICP 0 psi, SI bradenhead 240 psi. POH w/pkr. RU BJ Service. Load 5½" csg w/2% KCL. Press to 500 psi. Bled down bradenhead press. Pump 50 sx CI "H" thickset 14.8 ppg, 1.5 cu.ft. yield, 250 sx CI "C" Neat 4.18 ppg, 1.33 cu.ft. yield, 3 BPM, 1300 psi. SD 1/4 hr. Pump 20 sx CI "C" 2% CaCl2, 760 psi, ½ BPM, flush 1 BFW. SI. 730 psi steady. RD BJ Service. Secure well.
- 02/01/03 PO: Prep to RD.
SICP 0 psi, SI bradenhead press 110psi. Bled bradenhead press to 0 psi in 1 min, no blow or flow. GIH w/retrieving head, release RBP, POH. GH w/SN & TAC. ND BOP. Set TAC, NU wellhead. GIH w/pump & rods, space out. Load tbg w/14 BBL 2% KCL, press to 500 psi, ok. Stroke pump w/workover unit, 500 psi, 5 strokes, held ok. Secure well. Power will be restored. Left on hand.
- 02/02/03 SD for weekend.
thru
02/03/03
- 02/04/03 Good pump action. RD TWS. Left on POC. **FINAL REPORT**

RECEIVED
Hobbs
OCD