

Dynajets 3292-3328'.

9/1-4/57: Ran 2-3/8" - 4.7#, 8 rd. EUE, J-55 tbg. and checked TD @ 3356'. Landed tbg. @ 3336' and treated perf. interval w/250 gals. mud acid. Breakdown press. 1300-800 psi. Raised tubing to 3274' and treated down csg. & tbg. w/10,000 gals. refined oil & 15,000 lbs. 10/20 mesh sand. Treating press. on csg. 1400-1900-1500 psi. Injected 60 perf. ball sealers when frac 1/2 in. Flushed w/200 bbls. oil. Ave. injection rate 19 B/min. On vacuum in 12 min. S.I. overnite. Swabbed back 300 B. load oil in three days (daylight only).

9/5-10/57: Idle, building electric power lines, rig up pumping unit, run pump & rods & setting tanks.

9/11-13/57: Pumped balance of load oil.

9/14/57: Pumped 60 B/D new oil and no water.

1091-5081 2131,5081

[illegible]

10-11-57: 1410, building electric power lines, 1st of building unit.  
10-11-57: 1410, building electric power lines, 1st of building unit.

11. List to be completed by: YC-1-11

14-00000