

(SUBMIT IN TRIPLICATE)  
UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Land Office New Mexico  
Lease No. 04778-A  
Unit U.S.A. West Monument

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....		SUBSEQUENT REPORT OF WATER SHUT-OFF.....	
NOTICE OF INTENTION TO CHANGE PLANS.....		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	<input checked="" type="checkbox"/>	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....		SUBSEQUENT REPORT OF REDRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....		SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....		SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

March 30, 1951

Well No. 1 is located 660 ft. from N line and 660 ft. from W line of sec. 23

C/NW/4 NW/4, Sec. 23  
(1/4 Sec. and Sec. No.)

20-S  
(Twp.)

35-E  
(Range)

N.M.P.  
(Meridian)

Wildcat  
(Field)

Lea County  
(County or Subdivision)

New Mexico  
(State or Territory)

The elevation of the derrick floor above sea level is ..... ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

103' - Total Depth - Red Bed. Spudded 13-3/4" hole at 4:00 A.M., 3-29-51. Completed 13-3/4" hole at 7:00 A.M., 3-29-51. Ran 10-3/4" casing and set at 98' and cemented with 75 sacks Lone Star Reg. cement - cement circulated. Plug to 86' at 11:00 A.M., 3-29-51. After waiting on cement for 24 hours we will test casing & connections before drilling cement, drill cement & test water shut-off.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Amerada Petroleum Corporation

Address Drawer D,

Monument, New Mexico

By

Title Assistant District Superintendent