(Form C-103) (Revised 7/1/52)

## **È**W MEXICO OIL CONSERVATION COMMISSION

Santa Fe, New Mexico

## MISCELLANEOUS REPORTS ON WEI

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 flays, after pleted. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shuffing result of well repair, and other important operations, even though the work was witnessed by an agent of the HOBB instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

| REPORT ON BEGINNING | REPORT ON RESULT OF TEST | x | REPORT ON      |
|---------------------|--------------------------|---|----------------|
| DRILLING OPERATIONS | OF CASING SHUT-OFF       |   | REPAIRING WELL |
| REPORT ON RESULT    | REPORT ON RECOMPLETION   |   | REPORT ON      |
| OF PLUGGING WELL    | OPERATION                |   | (Other)        |

May 5, 1952 Hobbs, New Maxico

(Place)

Following is a report on the work done and the results obtained under the heading noted above at the

| Carper Drilling Company                                    | Stenolin | d-State "A"      |  |  |
|--|----------|------------------|--|--|
| (Company or Operator)                                      |          |                  |  |  |
| Carper Drilling Company<br>(Contractor)                    | Well No  | in the <b>IV</b> | <b>SE</b> <sup>1</sup> / <sub>4</sub> of Sec <b>11</b> , |  |
| T19-S, R36-E, NMPM., Undesignated                          | Pool,    | Lea              | County.  |  |
| The Dates of this work were as folows: April 9 to 11, 1953 |          |                  |  |  |

Notice of intention to do the work (was not) submitted on Form C-102 on......, 19......, 19......,

and approval of the proposed plan (was not) obtained.

## DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

On April 9, 1953, at total depth 265 feet in red beds, ran 255 feet of new 9-5/8" casing and comented at 265 feet with 125 sacks. Cement circulated. Plug down 3:30 PM, April 9. WOC 30 hours. Tested casing with 1000 psi for 45 minutes before and after drilling plug. Tests OK.

| Witnessed byJohn Pearse                  | Garper Dr | (Company) Tool Pusher<br>(Title)   |
|--|-----------|--|
| Approved:<br>OIL CONSERVATION COMMISSION |           | I hereby certify that the information given above is true and complete<br>to the best of my knowledge.<br>Name L. O. Storm<br>Position |
|  | (Date)    | Representing Carper Drilling Company<br>Address Carper Building, Artesia, N. Mex.  |