

AT 1,395' & BHP @ 1,076#. JARREL SVCS. RDMO. TIH W/PKR., SN & TBG. SET PKR. @ 3,736'.
 INSTALLED FILL LINE TO TST. TNK. & READIED EQUIP. TO SWAB. SWABBED WELL. RD SWABBING EQUIP.
 RELEASED PKR. & TOH W/TBG., SN & PKR. TIH W/20 JTS. 2-3/8" TBG. TIH W/REMAINING TBG. TAGGED
 @ 3,947'. HALLIBURTON MIRU. BROKE CIRC. MIXED & SPOTTED 18.5 SKS. CLASS 'H' CMT. W/2#/SK.
 CALSEAL, 1#/SK. KCL, & 5% HALAD-344 @ 3,947'. TOH W/30 JTS. 2-3/8" TBG. O.E. @ 2,993'.
 ALLOWED CMT. TO EQUALIZE & HARDEN. TIH W/26 JTS. 2-3/8" TBG. TAGGED TOC @ 3,804'.
 HALLIBURTON RDMO. TOH W/120 JTS. 2-3/8" TBG. TIH W/BIT, D.C.'S & 111 JTS. 2-3/8" TBG. BIT
 INSIDE 5-1/2" CSG. @ 3,723'. TIH W/2 JTS. 2-3/8" TBG. TAGGED CMT. W/BIT @ 3,782'. BROKE
 CIRC. WASHED OUT GREEN CMT. FR. 3,782'-3,800' & DRLD. CMT. FR. 3,800'-3,825'. FELL OUT OF
 CMT. PU 2 JTS. 2-3/8" TBG. & TAGGED CMT. @ 3,908'. DRLD. SOLID CMT. FR. 3,908'-3,911'.
 CIRC. HOLE CLEAN. IT WAS DECIDED TO ADD ADDITIONAL CMT. FOR PB TO 3,876'. TOH W/117 JTS.
 2-3/8" TBG., D.C.'S & BIT. TIH W/117 JTS. 2-3/8" TBG. O.E. @ 3,732'. TIH W/6 JTS. 2-3/8"
 TBG. TAGGED CMT. @ 3,911'. HALLIBURTON MIRU. LOADED WELLBORE & BROKE CIRC. MIXED & SPOTTED
 7 SKS. CLASS 'H' CMT. W/2#/SK. CALSEAL, 1#/SK. KCL, & .5% HALAD 344 @ 3,911'. TOH W/2 JTS.
 2-3/8" TBG. & REVERSED OUT @ 3,854'. HALLIBURTON RDMO. TOH W/TBG. TIH W/BIT, D.C.'S & TBG.
 WAITING ON CMT. TO TAG. TIH W/6 JTS. 2-3/8" TBG. & TAG CMT. @ 3,859'. DRLD. GREEN CMT. FR.
 3,859'-3,864' & FIRM CMT. FR. 3,864'-3,876' (PBTD). CIRC. HOLE CLEAN. TOH W/116 JTS. 2-3/8"
 TBG., D.C.'S & BIT. TIH W/PKR., SN, & TBG. SET PKR. @ 3,739'. RU SWABBING EQUIP. SWABBED
 WELL. RD SWABBING EQUIP. & RELEASED PKR. TOH W/TBG., SN & PKR. TIH W/FTI'S SONIC HAMMER, SN
 & TBG. ACIDIZING TOOL @ 3,736'. TIH W/4 JTS. 2-3/8" TBG. & 16' 2-3/8" TBG. SUBS. TAGGED @
 3,876'. KNOX SVCS. MIRU. PREWASHED O.H. FR. 3,783'-3,876' W/146 BBLS. FW. BROKE CIRC. W/33
 BBLS. PUMPED. ACIDIZED O.H. W/3,000 GALS. 15% NEFE DI HCL ACID W/3% DP-77MX CHEMICAL IN 2
 STAGES. KNOX SVCS. RDMO. TOH W/121 JTS. 2-3/8" TBG., SN & SONIC HAMMER. TIH W/PKR., SN, &
 TBG. SET PKR. @ 3,789'. RU SWABBING EQUIPMENT. SWABBED WELL. RD SWABBING EQUIPMENT.
 RELEASED PKR. TOH W/TBG. SN, & PKR. DUG OUT CELLAR, BELOW TBG. HEAD, TO 5-1/2" CSG. COLLAR.
 RMV'D. BOP & ADAPTER. INSTALLED NEW TUBINGHEAD. INSTALLED BOP & CHG'D. RAMS. TIH W/2-7/8"
 SN, 4 JTS. 2-7/8" 8RD TBG., 5-1/2" X 2-7/8" TAC, & 114 JTS. 2-7/8" 8RD J-55 TBG. RMV'D. BOP,
 SET TAC @ 3,701' W/24,000#, & LANDED TBG. TIH W/PROD. EQUIPMENT. LOADED TBG., LONG STROKED
 PUMP & TST'D. TBG. TO 500#. HELD. PRIDE WELL SVC. & STAR TOOL RDMO. WELL RETURNED TO
 PRODUCTION.

TEST INFORMATION: 07-10-96 51 BOPD, 169 BWPD AND 46 MCFPD.