

TIH w/7" x 2-3/8" Baker J-loc pkr. on 2-3/8" PVC lined tbg. & set pkr. at 3750'. Press. tested csg. to 550# & charted 30 min. test. Held OK. Chart attached. Removed BOP & installed wellhead. RDPU & cleaned location. Resumed injecting water at rate of 225 B.W./D. on 64"/64" choke 5-28-97. Tbg. press. 427 PSI & csg. press. 0 PSI.