

DUPLICATE

HOBBS OFFICE-000-103 HOBBS OFFICE
Petro 000 (Revised 3-55)
1956 APR 3 PM 3:49 1956 APR 3 P

NEW MEXICO OIL CONSERVATION COMMISSION 3
MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Gulf Oil Corporation - Box 2167, Hobbs, New Mexico
(Address)

LEASE J. W. Smith WELL NO. 6 UNIT G S 34 T 19-S R 36-E
DATE WORK PERFORMED 3-28, 29-56 POOL Bumont

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off
☐ Beginning Drilling Operations ☐ Remedial Work
☐ Plugging ☐ Other _____

Detailed account of work done, nature and quantity of materials used and results obtained.

Ran 128 joints (3937') 5-1/2" OD 14# Gr J-55 SS casing. Set and cemented at 3950' with 600 sacks 4% Gel cement. Plug at 3914'. Maximum Pressure 1000#. Circulated approximately 50 sacks cement. Job completed by Howco 7:AM 3-28-56.

After waiting over 30 hours, tested 5-1/2" casing with 1000# for 30 minutes. No drop in pressure. Drilled cement plug from 3914-3950'. Tested below casing shoe with 1000# for 30 minutes. No drop in pressure.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. _____ TD _____ PBD _____ Prod. Int. _____ Compl Date _____
Tbng. Dia _____ Tbng Depth _____ Oil String Dia _____ Oil String Depth _____
Perf Interval (s) _____
Open Hole Interval _____ Producing Formation (s) _____

RESULTS OF WORKOVER:

	BEFORE	AFTER
Date of Test	_____	_____
Oil Production, bbls. per day	_____	_____
Gas Production, Mcf per day	_____	_____
Water Production, bbls. per day	_____	_____
Gas-Oil Ratio, cu. ft. per bbl.	_____	_____
Gas Well Potential, Mcf per day	_____	_____
Witnessed by _____		

(Company)

OIL CONSERVATION COMMISSION

Name C. M. Greder
Title Engineer
Date APR 4 1956

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name E. J. Taylor
Position Area Supt. of Prod.
Company Gulf Oil Corporation