

3,705'-3,878' W/FW @ 4.6 BPM & 1,460# TBG. PRESS. CLOSED CSG. VALVE TO TANK & MONITORED CSG. PRESS. ACIDIZED PERFS. W/4,500 GALS. 15% NEFE DI HCL ACID W/1.5% KS-SOL MICELLAR SOLVENT MIXED IN 3 STAGES. DROPPED BALL & OPEN SLEEVE IN ACIDIZING TOOL W/1,550# TBG. PRESS. LOAD TO RECOVER 314 BBLS. KNOX SVCS. RDMO. TOH W/6 JTS. TBG. SN @ 3,700'. RU SWAB EQUIP. SWABBED WELL. RD SWAB EQUIP. JARREL SVCS. MIRU. RAN BOMB TO 3,675' & SBHP CALC. TO BE 544#. JARREL SVCS. RDMO. RU SWAB EQUIPMENT. SWABBED WELL. RD SWAB EQUIPMENT. TOH L.D. W/119 JTS. TBG., SN, & ACIDIZING TOOL. UNLOADED & RACKED 123 JTS. 2-3/8" POLYETHYLENE LINED INJ. TBG. TIH W/4-1/2" ARROWSET 1-XS PKR. W/1.50" "F" PROFILE NIPPLE, 3.75" X 2-3/8" X 1.50" "T-2" ON-OFF SKIRT, P.U. OFF RACKS W/118 JTS. 2-3/8" POLYETHYLENE LINED (BANDERA) TBG., & BREECH-LOC MANDRAL. SET & GOT OFF PKR. @ 3,677'. DISPLACED & CIRC. WELLBORE W/150 BBLS. FW & T-2264 CORROSION INHIBITOR MIXED. LATCHED ONTO PKR. & LANDED TBG. IN BREECH-LOC HANGER W/12,000# TENSION. ND 6" 900 BOP. PRESS. TST'D. CSG. TO 530# & CHARTED 24 MIN. TST. NOTE: TST. WITNESSED & OK'D BY CHARLIE PERRIN W/NMOC. PRESS'D. TBG. TO 1,600# & BLEW PUMP OUT PLUG. PUMPED 40 BBLS. WATER & EST. INJ. RATE OF 3.0 BPM @ 300#. NU 7-1/16" 3M INJ. WELLHEAD TREE. TST'D. TREE TO 3,000#. TYLER WELL SERVICE & STAR TOOL RDMO. CLEANED LOCATION. CLOSED IN WAITING ON INJECTION LINE INSTALLATION.

NOTE: C-103 TO FOLLOW UPON FIRST INJECTION OF WATER INTO GROUND.