

Submit 3 Copies To Appropriate District Office

District I

1625 N. French Dr., Hobbs, NM 87240

District II

811 South First, Artesia, NM 87210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

District IV

2040 South Pacheco, Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION

2040 South Pacheco
Santa Fe, NM 87505

Form C-103
Revised March 25, 1999

WELL API NO.

30-025-04150

5. Indicate Type of Lease

STATE ☒ FEE ☐

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name:

~~Eumice Monument-Eumort~~ (EME)

SWD

8. Well No.

L-1

9. Pool name or Wildcat

SWD SAN ANDRES

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

Oil Well ☐ Gas Well ☐ Other SWD Well

2. Name of Operator

RICE OPERATING COMPANY

3. Address of Operator

122 W. TAYLOR, HOBBS, NM 88240

4. Well Location

Unit Letter I: 2310 feet from the SOUTH line and 660 feet from the EAST line

Section 1 Township 20S Range 36E NMPM LEA County

10. Elevation (Show whether DR, RKB, RT, GR, etc.)
3577' DF

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☒ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐

CASING TEST / CEMENT JOB ☐

OTHER: ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.

INSTALL INJECTION PACKER PURSUANT TO NM UIC LETTER 12-01-99: GENERIC PROCEDURE ATTACHED

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Carolyn Doran Haynes TITLE OPERATIONS ENGINEER DATE 5-3-00

Type or print name CAROLYN DORAN HAYNES

Telephone No. 505-393-9174

(This space for State use)

APPROVED BY _____ TITLE _____ DATE _____
Conditions of approval, if any:

2310' FSL & 660' FEL, SEC. 1, T20S, R36E, LEA CO., NEW MEXICO

STATE LA. >

API # 30-025-04150

DF: 3577'

17-1/2" HOLE
420 SX.

13-3/8" 44.5 PPF
CSG AT 324'

T/ANHYDRITE 930'

12-1/4" HOLE
1500 SX

B/ SALT 2280'
T/ YATES 2390'

9-5/8" 36 PPF
CSG AT 2786'

ANNULUS IS LOADED WITH
50 BBL 65°API OIL
BLANKET

7-7/8" HOLE
1260 SX


TOC AT 3126'

LO. SAN ANDRES
PERFS AT 4300-50,
4450-4550, 4650-70,
4735-85, 4820-30,
4910-35

T/ GLORIETA 5108'
T/ CLEARFORK 5663'
T/ TUBBS 6270'
T/ WICHITA 6869'

CIBP AT 5050' WITH
5 SX CMT ON TOP

5-1/2" 17 PPF
CSG AT TD OF 7625'



DWN	3-28-89	S.A.H.	APPROVED		E-ME SWD SYSTEM SWD WELL I-1	SCALE NONE
					Rice Engineering Corporation	DWG. NO.
					Great Bend, Kansas	

RICE OPERATING COMPANY
GENERIC PROCEDURE FOR SWD WELLS
INSTALL IPC TUBING AND PACKERS

1. Prepare location for pulling unit: anchors, base, etc. Bleed-off well if pressurized.
2. Move in and rig up on location with pulling unit. Nipple-down wellhead and nipple-up BOP. Plumb back-flow line to tank if necessary. Set 2 7/8" work string on pipe racks.
3. Trip out of hole with injection string laying down on pipe racks. For Duoline tubing, have Rice Duoline representative on location. Record static fluid level.
4. Pick up mill tooth bit on work string and trip in hole. Tag for fill. Go in hole with casing scraper if necessary. POOH.
5. Rig up wire line (Computalog) and log well, especially in area to set packer.
6. Go in hole with Packer and Plug to check casing integrity. Repair casing as necessary.
7. Rig up pipe testers and go in hole with injection packer on injection string. Pump packer fluid and set packer within 100' of injection interval.
8. Nipple down BOP and nipple up well head. Finish filling casing annulus with packer fluid and prepare for MIT testing.
9. Perform MIT. Rig pulling unit down. Clean-up location.

NMOCD, Hobbs Office, will be notified 24 hours in advance of MIT.