

NMGSAU #1809 - CONTINUED - PAGE 2

30 MIN. TST. PRESSURED TBG. TO 1,450# & BLEW PUMP OUT PLUG. PUMPED 45 BBLS. FRESH WATER, DOWN TBG. @ 3.5 BPM @ 450# PP. SHUT DOWN - TBG. ON VACUUM. NOTE: NMOCN NOTIFIED BUT NO WITNESS PRESENT DURING TST. N.U. 7-1/16" 3M NATIONAL INJECTION TREE, PRESSURE TST'D. TREE TO 3,000# & INSTALLED INJ. LINE. TYLER WELL SERVICE & STAR TOOL RDMO. INJECTING WATER ON 6/64 CHOKE @ 1.285 BWPD RATE. TUBING - VACUUM.