

PRESS. TST'D. TBG. TO 1,000# & CSG. TO 500#. EST. INJ. RATE OF 2.5 BPM @ 150# W/FULL CIRC. OUT 9-5/8" X 7" CSG. ANNULUS. MIXED & PUMPED 250 SKS. CLASS "C" CMT. W/2% CACL. CIRC. 12 SKS. CMT. OUT 9-5/8" X 7" ANNULUS TO PIT. CLOSED 9-5/8" CSG. VALVE AND WASHED UP. DISPLACED TBG. W/5.3 BBLs. & SQZ'D. 22.5 SKS. INTO HOLES @ 1,430'. MAX. PP-750#. STUNG OUT OF RETAINER & REVERSED OUT 10 SKS. CMT. TO PIT @ 1,302'. LEFT 19 SKS. IN CSG., 209 SKS. CMT. BEHIND PIPE & 22 SKS. CMT. IN PIT. HALLIBURTON RDMO. TOH W/TBG., SN & STINGER. LOADED 7" CSG. W/F.W. WAITING ON CMT. RMV'D. BOP. INSTALLED NEW WELLHEAD. PRESS. TST'D. FLANGES & SEAL TO 3,000#. INSTALLED BOP. TIH W/BIT, D.C.'S & TBG. TAGGED @ 1,309'. P.U. POWER SWIVEL, INSTALLED STRIPPER HEAD, & BROKE CIRC. DRLD. CMT. FR. 1,309'-1,313' & CMT. RETAINER FR. 1,313' TO 1,315'. CIRC. CLEAN. PU POWER SWIVEL & BROKE CIRC. DRLD. ON REMAINDER OF CMT. RETAINER FR. 1,315'-1,319'. RETURNS WERE PIECES OF METAL & CMT. CIRC. WELL CLEAN. L.D. POWER SWIVEL & RMV'D. STRIPPER HEAD. TOH W/TBG., D.C.'S & BIT. TIH W/BIT, D.C.'S & TBG. TAGGED @ 1,319'. DRLD. REMAINDER OF CMT. RETAINER & CMT. FR. 1,319' TO 1,433' & FELL OUT. DRLD. CMT. STRINGERS TO 1,458' & RAN BIT TO 1,508'. CIRC. CLEAN. PRESS. TST'D. CSG. TO 520#. CMT. SQZ. HELD. TOH W/TBG., D.C.'S & BIT. TIH W/BIT, D.C.'S & TBG. TAGGED CIBP @ 3,773'. DRLD. CIBP FR. 3,773'-3,774' & CHASED CIBP TO 3,854'. DRLD. & PUSHED CIBP TO 3,857'. CIRC. WELL CLEAN. TOH W/TBG. BIT @ 3,658'. TIH W/TBG. TAGGED @ 3,857'. PUMPED F.W. & BROKE CIRC. DRLD. REMAINS OF CIBP FR. 3,857'-3,858' & CMT. & FORMATION TO 3,930'. CIRC. WELLBORE CLEAN. TOH W/TBG., D.C.'S, & BIT. SCHLUMBERGER MIRU. RAN GR/CCL LOG FRO DEPTH CONTROL. PERF'D. 5" 18# LINER, IN 6 RUNS, FR. 3,744'-3,823'; 3,828'-3,831'; 3,839'-3,842'; 3,857'-3,865'; AND 3,877'-3,906' USING 3-3/8" OD HEGS 2 SPF 180 DEGREE PHASED FOR A TOTAL OF 249 HOLES. TIH W/FTI'S SONIC HAMMER, SN, & TBG. ACIDIZING TOOL @ 3,683'. TIH W/TBG. ACIDIZING TOOL @ 3,916'. INSTALLED STRIPPER HEAD. KNOX SVCS. MIRU. PREWASHED 5" LINER PERFS. FR. 3,744'-3,906' W/150 BBLs. F.W. @ 5.0 BPM @ 1,830#. ACIDIZED 5" LINER PERFS. W/5,000 GALS. 15% NEFE DI HCL ACID W/1.5% DP-77MX MICELLAR SOLVENT MIXED IN 3 STAGES. FLUSHED W/22 BBLs. F.W. DROPPED BALL & SHEARED SLEEVE @ 1,660#. KNOX SVCS. RDMO. TOH W/TBG. & RMV'D. STRIPPER HEAD. SN @ 3,740 & ACIDIZING TOOL @ 3,745'. RU SWABBING EQUIPMENT. SWABBED WELL. RD SWABBING EQUIPMENT. TOH L.D. W/TBG., SN & SONIC HAMMER. FOUND BOTTOM SECTION OF ACID TOOL HAD COME UNSCREWED LEAVING CPLG. & JET BULL PLUG IN OH. TIH W/MAGNET & 1 JT. TBG. TO RETRIEVE FISH. DID NOT CATCH FISH & LEFT TOOL IN OH. POURED 5 GALS. CORROSION INHIBITOR DWN. TBG. TIH W/SN, TBG., & TAC. SN OH @ 3,915'. RMV'D. BOP & SET TAC @ 3,661' W/20,000# TENSION. TIH W/PRODUCTION EQUIPMENT. TYLER WELL SVC. & STAR TOOL RDMO. INSTALL PUMPING UNIT AND RETURN WELL TO PRODUCTION.

TEST: 5 BOPD, 60 BWPD AND 11 MCF GAS.