

P.O. 4380'. 100 4294'. For Lion Lino & Dolomite. Elev. 3883' B.P. Derrick floor 10' above ground. Pay Queen 3998-4290'. Casing point 5 1/2" at 4299'. 5 1/2" casing was perforated from 4276-4290' with 56 shots, from 4224-4234' with 40 shots, from 4256-4263' with 28 shots, from 4162-4176' with 56 shots, 4050-4060' with 40 shots, from 4067-4084' with 68 shots, from 3998-4030' with 128 shots. On initial potential swabbed 1/4 bbls. of 36 deg. gravity oil and no water in 4 hours, on 2" tubing. Daily potential 264 bbls. oil with gas TSTI. Estimated daily allowable 40 (top) bbls. oil, effective 12-1-55. Well was acidized with 1,000 gals. and sandfraced with 6,000 gals. frac oil, using 1# sand and .1# Adomite per gal. from 4276-4290'. Acidized with 1,000 gals. and sandfraced with 6,000 gals. frac oil, using 1# sand and .1# Adomite per gal. from 4224-4234' and 4256-4263'. Acidized with 1,000 gals. and sandfraced with 6,000 gals. frac oil, using 1# sand and .1# Adomite per gal. from 4162-4176'. Acidized with 1,000 gals. and sandfraced with 6,000 gals. frac oil, using 1# sand and .1# Adomite per gal. from 4050-4060' and 4067-4084'. Acidized with 1,000 gals. and sandfraced with 6,000 gals. refined oil using 1# sand and .1# Adomite per gal. from 3998-4030'. Well was not shot. Pipe Line Connected: Atlantic Pipe Line Company. Date spudded 10-30-55. Drilling Completed 11-18-55. Date rig released 11-19-55. Date tested 12-5-55. Tops: Anhydrite 1430', Salt 1530', Base Salt 2820', Yates 2972', Seven Rivers 3336', Queen 3866'.