

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☐ OTHER ☒ Water Injection Well		5. LEASE DESIGNATION AND SERIAL NO. LX 031622 (b)	
2. NAME OF OPERATOR Continental Oil Company		6. IF INDIAN, ALLOTTEE OR TRIBE NAME	
3. ADDRESS OF OPERATOR P. O. Box 460, Hobbs, New Mexico 88240		7. UNIT AGREEMENT NAME	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 660' EXL & 1980' FWL, Sect. 10, T-20S, R-36E, Lea County, New Mexico.		8. FARM OR LEASE NAME Reed-Sanderson Unit	
14. PERMIT NO.		9. WELL NO. 18	
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3609' D. E.		10. FIELD AND POOL, OR WILDCAT Exment Pool	
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sect. 10, T-20S, R-36E	
		12. COUNTY OR PARISH Lea	
		13. STATE N.M.	

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
TEST WATER SHUT-OFF ☐	PULL OR ALTER CASING ☐	WATER SHUT-OFF ☐	REPAIRING WELL ☐
FRACTURE TREAT ☐	MULTIPLE COMPLETE ☐	FRACTURE TREATMENT ☐	ALTERING CASING ☐
SHOOT OR ACIDIZE ☐	ABANDON* ☐	SHOOTING OR ACIDIZING ☐	ABANDONMENT* ☐
REPAIR WELL ☐	CHANGE PLANS ☐	(Other) <u>Convert to Water Inj.</u> ☒	

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

This well was converted to water injection during the following procedure:

1. Pulled tubing, ran bit and was unable to circulate. Tagged bottom in 5 1/2" casing at 3989'. Started injecting down tubing to pressure up to 1000 psi.
2. Cleaned out fill in 5 1/2" casing 3089'. Drilled BP @ 3996' and cleaned out to 3089'.
3. Ran 119 joints (3683') of 2 3/8" O.D. lined tubing w/packer at 3694'. Placed on water injection.

On test 6-16-67, injected 484 B.W. in 24 hours at zero pounds pressure.

Work started and completed 6-14-67.

18. I hereby certify that the foregoing is true and correct

SIGNED J. L. Gordon TITLE District Engineer DATE 6-21-67

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

USGS-5 ATT-Rec-2 CHES-Mid-2 FAN AM-Rec-2 FILE

*See Instructions on Reverse Side JUN 26 1967

J. L. GORDON
ACTING DISTRICT ENGINEER