

W.P. BYRD GAS COM #1 - CONTINUED - PAGE 2

TOH & LAID DWN. 3-1/2" OD WORKSTRING & RTD BHP GAUGE. TIH W/1-1 JTS. OF 2-3/8" OD TBG. TAGGED FILL IN 5-1/2" CSG. @ 3,186'. TIH W/SAND LINE & RUPTURED TBG. DISC IN BTM. OF TBG. FLOWING TO SALES. HALLIBURTON WIRELINE SVC. MIRU. TIH & SET HALLIBURTON "N" PLUG IN PROFILE NIPPLE @ 3,142' & TDH. DAVIS TOOL AIR DRILLING SVC. MIRU. EST. CIRC. & CLEANED OUT FRAC SAND FR. 3,142' TO 3,250'. CIRC. HOLE CLEAN W/AIR. SET TBG. OE @ 3,197' W/HALLIBURTON 1.87" PROFILE NIPPLE @ 3,193'. RMV'D. BOP & INSTALLED WELLHEAD. TOTAL TBG. - 104 JTS. IN THE HOLE. HALLIBURTON WIRELINE SVC. TIH. FISHED & RCV'D. BLANKING PLUG & TOH. FLOWING TO SALES.

TEST: (24 HOURS) 858 MCFPD, 35# TBG. PRESS., & 40# CSG. PRESS.