

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRI-STATE
(Other instructions on reverse side)

Budget Bureau No. 1004-0135
Expires August 31, 1985
LEASE DESIGNATION AND SERIAL NO.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

RECEIVED

OCT 20 11 02 AM '88

LC-031622A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Sanderson A.

9. WELL NO.

9

10. FIELD AND POOL, OR WILDCAT

Quince Monument G-SA

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

14-203-36 E

12. COUNTY OR PARISH 13. STATE

Lea

NM

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Conoco Inc.

3. ADDRESS OF OPERATOR

P.O. Box 460 - Hobbs, New Mexico 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

1980' FNL & 660' FFL - Unit Letter H

14. PERMIT NO.

30-025-04263

15. ELEVATIONS (Show whether OF, RT, GR, etc.)

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENTS

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting and proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Work started on 3/1/88. M/RU. PB w/sand & Cal Seal to 3715'. Perf 3652'-3692' OA. Acidize w/40 bbls 15% HCL + 15% Xylene. Test pump all water. Cement squeeze perfs 3652'-3692'. Drill out cement & cleanout to 3898'. Perf 3695'-3885' OA. Acidized w/150 bbls 15% HCL & 15% Xylene. Chemical inhibit w/27 bbl tretolite SP-307. Run producing equipment. Work Completed 3/29/88

I hereby certify that the foregoing is true and correct

W. J. FINNEY

TITLE Administrative Supervisor

DATE October 13, 1988

ACCEPTED FOR RECORD

OCT 31 1988

*See instructions on Reverse Side

SJS
CARLSBAD, NEW MEXICO