

HOBBS OFFICE 000

1956 OCT 15 AM 7:55

After workover, T. D. 3920. Grayburg pay 3808-3910' thru perforations 3808-3818, 3834-3844, 3864-3872, 3886-3910. Flowed 39 bbls. oil, 5 1/2 bbls. water in 14 hours thru 30/64" choke on 2" tubing. Gas volume 134.25 MCFPD. GOR 2004. Daily oil rate 67 bbls. Queen pay 3450-3545. On 8 hour back pressure test calculated open flow potential 11,750 MCFGPD. Deliverability at 600 lbs. psi 6,900 MCFGPD. Deliverability at 150 lbs. psi 11,500 MCFGPD. Shut in pressure 851.2 lbs. psia. Workover started 9-19-56. Workover completed 9-29-56. Date Grayburg test 10-4-56. Date Queen test 10-2-56.