

& FELL OUT AT 3586'. PRESS UPON 5-1/2" CSG. TO 500#, LEAKED OFF 40# IN 20 MIN. CIRC. SAND OF BP AT 3614' & TOH. RAN RETRIEVING HEAD, LATCHED ONTO BP & TOH. RAN TBG., TAGGED UP AT 3682' & TOH. RAN 4-3/4" BIT & DRLD. HARD CEMENT TO TOP OF 4" LINER AT 3717' & TOH. TIH W/3-1/4" BLADE BIT & DRLD. HARD CEMENT FR. 3717' TO BOTTOM OF 4" LINER AT 3884'. CIRC. HOLE CLEAN & TOH. RAN 123 JTS. 2-38" TBG. SET OE AT 3823', S.N. AT 3822. INSTALLED WELL HEAD & RAN PUMP & RODS. RDPU, CLEANED LOCATION & CLOSED WELL IN. CHEVRON USA PHYSICALLY TOOK OVER OPERATION OF WELL ON 2-15-91.

CHEVRON U.S.A. INC.
P.O. BOX 1150
MIDLAND, TEXAS 79702